



University of
Southern
Queensland

Asbestos Register

July 2025



Toowoomba Campus Asbestos Register- Includes Mt Kent and Ravensbourne			
Asbestos Register Revisions			
Date	Type of Revision	Details of Revision	Report #
2013	Full Asbestos Register Update	Site Asbestos Audit Completed -Simtars	OH97072F1B
2017	Mt Kent Asbestos Report	Mt Kent Asbestos Audit Completed -Simtars	OH97910F1
2017	Ravenbourne Asbestos Report	Ravenbourne Asbestos Audit Completed -Simtars	OH97910F2
2018	Full Asbestos Register Update	Site Asbestos Audit Completed -Simtars	CH8049F1
22/10/2022	Post Remediation Update	McGregor House Demoloished	
31/01/2023	Post Remediation Update	Concannon A & B Block Common Room floor Kitchens	
4/07/2024	Post Remediation Update	B Block certain area's as per register	
2024	Internal Audit	Internal audit of Asbestos Register and work completed	
2025	Full Asbestos Register Update	Site Asbestos Audit Completed -EnviroHealth	ASR-Q46024

Building Group	Building	Level	Room No. (If applicable)	Primary Location	Secondary Location	Type of Material	Application	Condition	Painted / Sealed (Yes / No)	Friable or Bonded	Inspection Date	Label Status	Sample Reference	Photo Reference Historical	Photo Reference 2025	Asbestos Yes or No	Asbestos Type (If present)	Risk Assessment	Comments	Management Plan	Laboratory No.	Analysis Certificate No.	Date Removed/ Remediated
A	A Block	1	A-111	Corridor	Floor	Vinyl floor tiles	Floor covering	Fair	Yes	Bonded	18/08/2025	None present	Refer 0349	-	TC.01	Yes	Chrysotile	L	Minor cracking present, otherwise considered stable.	MP 1		Similar to other sampled items	
A	A Block	1	A-101	Toilet walls	Behind wall tiles	Possible fibre-cement sheet	Cladding	Unknown	Unknown	Bonded	18/08/2025	Label present	Refer 0350	Refer 0350	TC.02	Yes	Chrysotile	L	Material possibly present; unable to access	MP 1		Similar to other sampled items	
A	A Block	1	A-102	Toilet walls	Behind wall tiles	Possible fibre-cement sheet	Cladding	Unknown	Unknown	Bonded	18/08/2025	Label present	Refer 0350	-	TC.03; TC.04	Yes	Chrysotile	L	Material possibly present; unable to access	MP 1		Similar to other sampled items	
A	A Block	1	A-103A	Plantroom air-con ductwork	Internal Heater-bank insulation	Millboard	Insulation	Poor	No	Friable	N/A	N/A	0348	0348	N/A	Removed	Chrysotile Amosite	H	Floor-level ducting	MP 6	OH97072 / 348	2160856B-8209	20/06/2013
A	A Block	1	A-103A	Plantroom air-con ductwork	Internal Heater-bank insulation	Millboard	Insulation	-	No	Friable	N/A	N/A	Refer 0348	Refer 0348	N/A	Removed	Chrysotile Amosite	H	Suspected that similar material my be found in the ceiling-level ducting	MP 6			20/06/2013
A	A Block	1	A-106	Air-con ductwork	Internal Heater-bank insulation	Millboard	Insulation	Poor	No	Friable	N/A	N/A	0360	0360	N/A	Removed	Amosite	H		MP 6	OH97072 / 360	2160856B-8209	20/06/2013
A	A Block	1	External	Under ramp	Stored backing-board	Black fibrous board	Stored item	Good	Yes	Bonded	N/A	N/A	0345	0345		No	-	N/A			OH97072 / 345	2160856B-8209	
A	A Block	1	A-103A	Storeroom in Plantroom	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0346	0346		No	-	N/A	Single-skin walls, painted both sides		OH97072 / 346	2160856B-8209	
A	A Block	1	A-105	Costume areas	Floor	Vinyl sheeting	Floor covering	Fair	Yes	Bonded	N/A	N/A	0356	0356		No	-	N/A			OH97072 / 356	2160856B-8209	
A	A Block	1	A-108	Part of workshop	Floor	Vinyl sheeting	Floor covering	Good	Yes	Bonded	N/A	N/A	0359	0359		No	-	N/A			OH97072 / 359	2160856B-8209	
A	A Block	2	Various offices	Office	Floor	Vinyl floor tiles	Floor covering	Good	Yes	Bonded	18/08/2025	None present	0349	0349	TC.08; TC.09	Yes	Chrysotile	L	Many rooms locked and inaccessible.	MP 1	OH97072 / 349; Q46024S01	2160856B-8209; Q46024R01	
A	A Block	2	Various offices	Office	Floor	Vinyl floor tiles	Floor covering	Good	Yes	Bonded	18/08/2025	None present	Refer 0349	-	TC.07; TC.10	Yes	Chrysotile	L	May be present under the carpet. Many rooms locked and inaccessible.	MP 1	Q46024S01	Q46024R01	
A	A Block	2	A-235A	Wash-up area	Behind wall tiles	Fibre-cement sheet	Cladding	Good	Yes	Bonded	18/08/2025	Label present	0350	0350	TC.05	Yes	Chrysotile	L	Tops of sheets are exposed and unpainted	MP 1	OH97072 / 350	2160856B-8209	
A	A Block	2	A-233	Fume hood	Baffle-board	Fibre-cement sheet	Cladding	Good	N/A	Removed	18/08/2025	N/A	0351	0351	TC.06	Removed	No asbestos present	L	Old fume hood removed and new plastic fume hood in place.		OH97072 / 351	2160856B-8209	Unknown
A	A Block	2	A-282	Pottery	Bench tops	Compressed fibre-cement sheet	Cladding	Good	No	Bonded	N/A	N/A	0354	0354	N/A	Removed	Chrysotile	M	Six units identified	MP 2	OH97072 / 354	2160856B-8209	2013
A	A Block	2	A-224	Gents toilet	Wall panels behind tiles	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0341	0341	N/A	No	-	N/A	Unpainted in ceiling space		OH97072 / 341	2160856B-8209	
A	A Block	2	A-226	Ladies toilet	Wall panels behind tiles	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0341	-	N/A	No	-	N/A					
A	A Block	2	A-225	PWD toilet	Wall panels behind tiles	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0341	-	N/A	No	-	N/A					
A	A Block	2	External	Outside of toilets	Eave soffits	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0342	0342	N/A	No	-	N/A			OH97072 / 342	2160856B-8209	
A	A Block	2	A-259D	In garden shed	Insulation on stored item	Loose fibrous material	Insulation	Fair/Good	No	Friable	N/A	N/A	No Sample	Insulation A	N/A	No	-	N/A	Synthetic Mineral Fibre. Estimated average diameter range is 5 to 8µm Significant amount of respirable size (<3µm diameter)				
A	A Block	2	A-259F	In garden shed	Insulation in a roll	Loose fibrous material	Stored material	Good	No	Friable	N/A	N/A	No Sample	Insulation B	N/A	No	-	N/A	Synthetic Mineral Fibre. Estimated average diameter range is 5 to 8µm Significant amount of respirable size (<3µm diameter)				
A	A Block	2	A-259A	Kiln	Kiln door insulation	Loose fibrous material	Insulation	Fair/Good	No	Friable	N/A	N/A	-	-	N/A	No	-	N/A	Synthetic Mineral Fibre. Estimated average diameter range is 2 to 5µm High proportion of respirable size (<3µm diameter)				
A	A Block	2	Various rooms	On various kilns	Insulation on units	Loose fibrous material	Insulation	Fair/Good	No	Friable	N/A	N/A	No Sample	-	N/A	No	-	N/A					
A	A Block	2	A-263	Kiln covered area	Boards stored beside large kiln	Fibre-cement sheet	Stored material	Good	No	Bonded	N/A	N/A	0343	0343	N/A	No	-	N/A	Some units used inside large kiln		OH97072 / 343	2160856B-8209	
A	A Block	2	A-259 A an B	Kiln Room	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0344	0344	N/A	No	-	N/A			OH97072 / 344	2160856B-8209	
A	A Block	2	A-201B	Corridor	One wall panel	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0347	0347	N/A	No	-	N/A	Also other 'single' wall panels in corridors		OH97072 / 347	2160856B-8209	
A	A Block	2	A-233	Mini spray booth	wall surrounds	Fibre-cement sheet	Cladding	Good	No	Bonded	N/A	N/A	0352	0352	N/A	No	-	N/A	Appears also in next room (A-231A)		OH97072 / 352	2160856B-8209	
A	A Block	2	A-229B	Above 3 kilns	Ceiling	Compressed fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0353	0353	N/A	No	-	N/A			OH97072 / 353	2160856B-8209	
A	A Block	2	A-201A	Junction with A-201J	Flooring under carpet	Vinyl sheeting	Floor covering	Unknown	Yes	Bonded	N/A	N/A	0357	0357	N/A	No	-	N/A			OH97072 / 357	2160856B-8209	
A	A Block	3	Theatre lighting catwalks	Patch panel No. 4 GPOs 154-204	Backing-board	Black fibrous board	Backing-board	Good	Yes	Bonded	18/08/2025	N/A	0355	0355	TC.11	Removed	No asbestos present	L	No electrical backing board present.	MP 1	OH97072 / 355	2160856B-8209	Unknown
A	A Block	1½	A-201E	Stairs to Level-1	On stair treads	Vinyl floor tiles	Floor covering	Good	Yes	Bonded	N/A	N/A	0358	0358	N/A	No	-	N/A	Includes half-way landing		OH97072 / 358	2160856B-8209	
A	A Block	2½	A-301A	Spiral staircase to Control-room	On stair treads and floor	Vinyl floor tiles	Floor covering	Good	Yes	Bonded	N/A	N/A	Refer 0349	Refer 0349	N/A	Removed	Chrysotile	L	Also removed from Control Room, under carpet	MP 1			Removed prior to 2018
Archery	Archery	-	Archery Bldg.	No Access	Building Unsafe	-	-	-	-	-	N/A	N/A	-	Archery	N/A	Unknown	-	-	No access, not suspected to contain ACM			N/A	
B	B Block	1	Cleaners Cupboard opposite B-136	Room	Vent pipe	Fibre-cement pipe	Pipe	Good	Yes	Bonded	18/08/2025	None present	0389	0389	TC.12	Yes	Chrysotile	L	Exits through ceiling; currently unpainted however in rarely accessed area.	MP 1	OH97072 / 389	2160856B-8207	
B	B Block	1	B-102	Male Toilet	Cubicle dividers	Compressed fibre-cement	Divider	Good	Yes	Bonded	N/A	N/A	0390	0390	N/A	Removed	Chrysotile	L		MP 1	OH97072 / 390	2160856B-8207	4/07/2024
B	B Block	1	External	Walkway between B & S Blocks	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0387	0387	N/A	No	-	N/A			OH97072 / 387	2160856B-8207	

Building Group	Building	Level	Room No. (If applicable)	Primary Location	Secondary Location	Type of Material	Application	Condition	Painted / Sealed (Yes / No)	Friable or Bonded	Inspection Date	Label Status	Sample Reference	Photo Reference Historical	Photo Reference 2025	Asbestos Yes or No	Asbestos Type (if present)	Risk Assessment	Comments	Management Plan	Laboratory No.	Analysis Certificate No.	Date Removed/ Remediated
B	B Block	1	B-123 - B-129 External	Below windows	Panels	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0388	0388	N/A	No	-	N/A			OH97072 / 388	2160856B-8207	
B	B Block	1	B-127	Below windows	Panels	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0388	Refer 0388A	N/A	No	-	N/A	Internal ceiling spaces checked - NAD				
B	B Block	2	External	Eave	Soffits	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0391	0391	N/A	Removed	Chrysotile	L	Small hole / damage	MP 2	OH97072 / 391	2160856B-8207	2016
B	B Block	2	External	Fascia	Wall	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0392	0392	N/A	No	-	N/A			OH97072 / 392	2160856B-8207	
B	B Block	2	B-204	Office	Ceiling	Fibrous board	Ceiling tile	Good	Yes	Friable	N/A	N/A	0393	0393	N/A	No	-	N/A	Similar in B-205. Some ceilings are plaster-board		OH97072 / 393	2160856B-8207	
B	B Block	1 and 2	B-113, B-214, B-212, B-223	Male / Female Toilets	Cubicle dividers	Compressed fibre-cement	Divider	Good	Yes	Bonded	N/A	N/A	Refer 0390	-	N/A	Removed	Chrysotile	L		MP 1			4/07/2024
B	B Block	1 and 2	B-105 - B-107 External	Above windows	Panels	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0388	Refer 0388B	N/A	No	-	N/A					
B	B Block	All	-	Lift	-	-	-	-	-	-	18/08/2025	N/A	-	-	N/A	Removed	-	-	-	MP 1			4/07/2024
C	C Block	1	C-108	Laboratory	West wall	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0328	0328	N/A	No	-	N/A			OH97072 / 328	2160856B-7753	
C	C Block	1	C-108	Laboratory	North wall	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0328	-	N/A	No	-	N/A					
C	C Block	1	C-106	Laboratory	South wall panel (window)	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0329	0329	N/A	No	-	N/A			OH97072 / 329	2160856B-7753	
C	C Block	1	C-105	Laboratory Heater/stirrer	Insulation under hotplate	Millboard	Insulation	Good	No	Friable	N/A	N/A	0330	0330	N/A	No	-	N/A	Unit 'SCI 40230'		OH97072 / 330	2160856B-7753	
C	C Block	1	C-107	Service corridor	Wall at entry	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0328	Refer 0328	N/A	No	-	N/A					
C	C Block	1	C-102 to C-104	-	-	-	-	-	-	-	18/08/2025	N/A	-	-	N/A	Unknown	-	-	No access to the 11,000 volt electrical area			N/A	
C	C Block	2	C-204C	Lobby	Ceiling / soffit	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0325	-	N/A	No	-	N/A					
C	C Block	2	C-206	Ceiling space entry to lab	Heater-bank insulation	Millboard	Insulation	Good	No	Loosely-bonded	N/A	N/A	0326	0326	N/A	No	-	N/A			OH97072 / 326	2160856B-7753	
C	C Block	2	C-208B	Corridor	Wall panel at base of stairs	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0327	0327	N/A	No	-	N/A			OH97072 / 327	2160856B-7753	
C	C Block	2	C-204A	Adjacent to C-202	Wall panel	Fibre-cement sheet	Cladding	Good	Yes	Bonded	18/08/2025	N/A	Refer 0327	-	TC.13	Removed	No asbestos present	N/A	New sheet installed.				Unknown
C	C Block	3	C-301A	Corridor	Upper wall panel	Fibre-cement sheet	Cladding	Good	Yes	Bonded	18/08/2025	Label present	0323	0323	TC.14	Yes	Chrysotile	L	Also outside panels of this wall. Material in good condition and considered stable.	MP 1	OH97072 / 323	2160856B-7753	
C	C Block	3	C-318	Office	Wall panel between windows	Fibre-cement sheet	Cladding	Good	Yes	Bonded	18/08/2025	Label present	Refer 0323	-	TC.15	Yes	Chrysotile	L		MP 1		Similar to other sampled items	
C	C Block	3	C-301B	Corridor	Upper wall panel	Fibre-cement sheet	Cladding	Good	Yes	Bonded	18/08/2025	Label present	Refer 0323	-	TC.16; TC.17	Yes	Chrysotile	L	Also outside panels of this wall.. Material in good condition and considered stable.	MP 1		Similar to other sampled items	
C	C Block	3	C-311	Laboratory	Ceiling	Plasterboard	Cladding	-	-	-	N/A	N/A	No sample	-	N/A	No	-	N/A	Noted as suspect asbestos in previous report				
C	C Block	3	C-310	Corridor	Ceiling tiles	Soft fibrous board	Cladding	Good	Yes	Loosely-bonded	N/A	N/A	0324	0324	N/A	No	-	N/A			OH97072 / 324	2160856B-7753	
C	C Block	3	C-321	Corridor/veranda	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0325	0325	N/A	No	-	N/A			OH97072 / 325	2160856B-7753	
Cedar Centre	Blue Building	1	External	Eave	Slotted soffits	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0383	0383	N/A	No	-	N/A			OH97072 / 383	2160856B-8208	
Cedar Centre	Blue Building	1	-	Male / Female Toilets	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0383	-	N/A	No	-	N/A					
Cedar Centre	Blue Building	1	-	Male / Female Toilets	Fascia	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0383	-	N/A	No	-	N/A					
Cedar Centre	Blue Building	1	-	Hot water system cabinet	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0385	0385	N/A	No	-	N/A			OH97072 / 385	2160856B-8208	
Cedar Centre	Blue Building	1	-	Blue Building	One external wall panel	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0385	Refer 0385a	N/A	No	-	N/A					
Cedar Centre	Blue Building	1	-	Blue Building	Eave end-panel	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0385	Refer 0385b	N/A	No	-	N/A					
Cedar Centre	Cedar Centre	1	External of QTU Office	South East corner	Panels above / below window	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0370	Refer 0370	N/A	Removed	Chrysotile	L		MP 1			Prior to 2018
Cedar Centre	Cedar Centre	1	Morning Tea room	Veranda, Switchbox	Backing board	Zelemite	Backing board	Good	Yes	Bonded	N/A	N/A	0373	0373	N/A	Removed	Chrysotile	L		MP 1	OH97072 / 373	2160856B-8208	Prior to 2018
Cedar Centre	Cedar Centre	1	-	Staff Male Toilet	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0376	0376	N/A	Removed	Chrysotile	L	Including ceiling in vanity and one upper wall at urinal	MP 1	OH97072 / 376	2160856B-8208	Prior to 2018
Cedar Centre	Cedar Centre	1	-	Staff Female Toilets	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0376	-	N/A	Removed	Chrysotile	L		MP 1			Prior to 2018
Cedar Centre	Cedar Centre	1	-	Staff Male Toilet	Cubicle dividers	Fibre-cement sheet	Divider	Good	Yes	Bonded	N/A	N/A	0377	0377	N/A	Removed	Chrysotile	L		MP 1	OH97072 / 377	2160856B-8208	Prior to 2018
Cedar Centre	Cedar Centre	1	-	Staff Female Toilets	Cubicle dividers	Fibre-cement sheet	Divider	Good	Yes	Bonded	N/A	N/A	Refer 0377	-	N/A	Removed	Chrysotile	L		MP 1			Prior to 2018

Building Group	Building	Level	Room No. (If applicable)	Primary Location	Secondary Location	Type of Material	Application	Condition	Painted / Sealed (Yes / No)	Friable or Bonded	Inspection Date	Label Status	Sample Reference	Photo Reference Historical	Photo Reference 2025	Asbestos Yes or No	Asbestos Type (If present)	Risk Assessment	Comments	Management Plan	Laboratory No.	Analysis Certificate No.	Date Removed/ Remediated
Cedar Centre	Cedar Centre	1	-	Old Finance Office	Perforated ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0378	0378	N/A	Removed	Chrysotile	L		MP 1	OH97072 / 378	2160856B-8208	Prior to 2018
Cedar Centre	Cedar Centre	1	-	Old Finance Office	Ceiling section adjacent windows	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0378	-	N/A	Removed	Chrysotile	L		MP 1			Prior to 2018
Cedar Centre	Cedar Centre	1	-	Main Room	Panels under windows	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0379	0379	N/A	Removed	Chrysotile	L		MP 1	OH97072 / 379	2160856B-8208	Prior to 2018
Cedar Centre	Cedar Centre	1	-	Veranda, Archive Storeroom	Panels under windows	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0379	-	N/A	Removed	Chrysotile	L		MP 1			Prior to 2018
Cedar Centre	Cedar Centre	1	-	Archive Storeroom	Panel above door	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0380	0380	N/A	Removed	Chrysotile	L		MP 1	OH97072 / 380	2160856B-8208	Prior to 2018
Cedar Centre	Cedar Centre	1	-	Maths Centre	Old perforated ceiling above new ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0381	0381	N/A	Removed	Chrysotile Amosite	L		MP 1	OH97072 / 381	2160856B-8208	Prior to 2018
Cedar Centre	Cedar Centre	1	-	Judy Findlay Lounge	Eave soffits	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0384	0384	N/A	Removed	Chrysotile	L	Decorative hole pattern in sheets	MP 1	OH97072 / 384	2160856B-8208	Prior to 2018
Cedar Centre	Cedar Centre	1	-	Bush House / Gardeners Store	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0386	0386	N/A	Removed	Chrysotile	L		MP 1	OH97072 / 386	2160856B-8208	Prior to 2018
Cedar Centre	Cedar Centre	1	Morning Tea room	Switchbox	Internal board	Suspect	Thermal insulation	-	-	-	N/A	N/A	-	0373	N/A	Removed	Chrysotile	M	Typical timber Switchbox. If present, could have either Asbestos millboard or Asbestos-cement sheet installed inside	MP 6			Prior to 2018
Cedar Centre	Cedar Centre	1	-	Maths Centre	Old solid ceiling above new ceiling	Low Density Board	Cladding	Good	Yes	Friable	N/A	N/A	0382	0382	N/A	Removed	Chrysotile Amosite	H		MP 6	OH97072 / 382	2160856B-8208	Prior to 2018
Cedar Centre	Cedar Centre	1	-	Front entry	Eave soffits	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0364	0364	N/A	Removed	-	N/A	Installed at front entry only		OH97072 / 364	2160856B-8208	Prior to 2018
Cedar Centre	Cedar Centre	1	Middle Ridge West room	Southern entry door	Wall around door	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0365	0365	N/A	Removed	-	N/A	Small hole / damage		OH97072 / 365	2160856B-8208	Prior to 2018
Cedar Centre	Cedar Centre	1	Reprographics	Vinyl	Floor	Vinyl	Flooring	Good	Yes	Bonded	N/A	N/A	0366	0366	N/A	Removed	-	N/A	Minor damage		OH97072 / 366	2160856B-8208	Prior to 2018
Cedar Centre	Cedar Centre	1	Customer Service	Counter	Half wall	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0367	0367	N/A	Removed	-	N/A	Some paint missing		OH97072 / 367	2160856B-8208	Prior to 2018
Cedar Centre	Cedar Centre	1	Publications	Room	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	-	-	N/A	Removed	-	N/A	Newly constructed room, 3 walls				Prior to 2018
Cedar Centre	Cedar Centre	1	Kitchen	Room	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0368	0368	N/A	Removed	-	N/A			OH97072 / 368	2160856B-8208	Prior to 2018
Cedar Centre	Cedar Centre	1	Office Storeroom	Room	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0368	-	N/A	Removed	-	N/A					Prior to 2018
Cedar Centre	Cedar Centre	1	Office Storeroom	Room	Two walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0368	Refer 0368	N/A	Removed	-	N/A					Prior to 2018
Cedar Centre	Cedar Centre	1	Office	Room	Wall at door to foyer	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0369	0369	N/A	Removed	-	N/A	Office opposite Middle Ridge West room Remaining walls, Masonite. Ceiling, plasterboard		OH97072 / 369	2160856B-8208	Prior to 2018
Cedar Centre	Cedar Centre	1	-	Wall panel between Middle Ridge West and Office	Walls and ceilings	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0369	Refer 0369	N/A	Removed	-	N/A	1 hole in wall				Prior to 2018
Cedar Centre	Cedar Centre	1	-	Cleaners' Store on veranda	Walls	Fibre-cement sheet	Cladding	Good	Yes/No	Bonded	N/A	N/A	Refer 0368	-	N/A	Removed	-	N/A	Two walls unpainted on inside. Walls appear different materials but all are non-asbestos				Prior to 2018
Cedar Centre	Cedar Centre	1	Exit Walkway	Alcove, base of stairs	Lower wall	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0374	0374	N/A	Removed	-	N/A			OH97072 / 374	2160856B-8208	Prior to 2018
Cedar Centre	Cedar Centre	1	-	Switchboard room	1 wall & ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	-	-	N/A	Removed	-	N/A	New cladding materials				Prior to 2018
Cedar Centre	Cedar Centre	1	Paradise Room	Filled-in doorway	Wall	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0375	0375	N/A	Removed	-	N/A			OH97072 / 375	2160856B-8208	Prior to 2018
Cedar Centre	Maths Centre	1	-	External	Eaves	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0370	0370	N/A	Removed	Chrysotile	L		MP 1	OH97072 / 370	2160856B-8208	Prior to 2018
Cedar Centre	Maths Centre	1	-	Alcove on N/E corner, Switchbox	Backing board	Zelemite	Backing board	Good	Yes	Bonded	N/A	N/A	0371	0371	N/A	Removed	Chrysotile	L	Alcove located near exit doors, sample 0372	MP 1	OH97072 / 371	2160856B-8208	Prior to 2018
Cedar Centre	Maths Centre	1	-	Switchbox	Internal board	Suspect	Thermal insulation	-	-	-	N/A	N/A	-	-	N/A	Removed	Chrysotile	M	Typical timber Switchbox. If present, could have either Asbestos millboard or Asbestos-cement sheet installed inside	MP 6			Prior to 2018
Cedar Centre	Maths Centre	1	-	South entry	Foyer ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0370	-	N/A	Removed	Chrysotile	L		MP 1			Prior to 2018
Cedar Centre	Maths Centre	1	-	South entry	Wall panels beside door	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0370	-	N/A	Removed	Chrysotile	L		MP 1			Prior to 2018
Cedar Centre	Maths Centre	1	-	Between Maths Centre & Main Room	Exit doors, upper wall panels	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0372	0372	N/A	Removed	Chrysotile	L	Hole in bottom corner of wall	MP 1	OH97072 / 372	2160856B-8208	Prior to 2018
Cedar Centre	Maths Centre	1	-	Super 6 Roof	Roof	Fibre-cement sheet	Roof	Fine / Poor	No	Unstable	N/A	N/A	0701	0701	N/A	Removed	Chrysotile	L		MP 1	OH97072 / 701	2160856B-9632	Prior to 2018
Cedar Centre	Maths Centre	1	-	Roof Edge Capping	Side panels	Fibre-cement sheet	Moulding	Fine / Poor	Yes	Unstable	N/A	N/A	0702	0702	N/A	Removed	Chrysotile	L/M	Side painted	MP 1	OH97072 / 702	2160856B-9632	Prior to 2018
Concannon	Con-A	1	Con-A113	Common room	Kitchen floor	Vinyl	Floor covering	Good	Yes	Bonded	N/A	N/A	0308	0308	N/A	Removed	Chrysotile	L/M	Asbestos contained in the fibrous backing. Low risk if not damaged or disturbed. 2018: Some cracks observed	MP 6	OH97072 / 308	2160856B-7750	31/01/2023
Concannon	Con-A	1	-	Outside of building	Wall panels between windows	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0306	0306	N/A	No	-	N/A			OH97072 / 306	2160856B-7750	
Concannon	Con-A	1	-	Outside of building	Eave soffits	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0307	0307	N/A	No	-	N/A			OH97072 / 307	2160856B-7750	
Concannon	Con-A	1	Con-A115	Corridor	Ceiling	Vermiculite	Decorative finish	Good	Yes	Friable	N/A	N/A	0309	0309	N/A	No	-	N/A	Includes under stairs		OH97072 / 309	2160856B-7750	

Building Group	Building	Level	Room No. (If applicable)	Primary Location	Secondary Location	Type of Material	Application	Condition	Painted / Sealed (Yes / No)	Friable or Bonded	Inspection Date	Label Status	Sample Reference	Photo Reference Historical	Photo Reference 2025	Asbestos Yes or No	Asbestos Type (if present)	Risk Assessment	Comments	Management Plan	Laboratory No.	Analysis Certificate No.	Date Removed/ Remediated
Concannon	Con-A	1	Con-A114	Laundry	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0310	0310	N/A	No	-	N/A			OH97072 / 310	2160856B-7750	
Concannon	Con-A	2	Con-A213	A typical accommodation unit	Wall panel below windows	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0311	0311	N/A	No	-	N/A			OH97072 / 311	2160856B-7750	
Concannon	Con-A	1 and 2	-	Similar accommodation units	Wall panel below windows	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0311	-	N/A	No	-	N/A					
Concannon	Con-B	1	-	Common room	Kitchen floor	Vinyl	Floor covering	Good	Yes	Bonded	N/A	N/A	Refer 0308	-	N/A	Removed	Chrysotile	L	Asbestos contained in the fibrous backing. Low risk if not damaged or disturbed	MP 5			31/01/2023
Concannon	Con-B	1	-	Outside of building	Wall panels between windows	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0306	-	N/A	No	-	N/A					
Concannon	Con-B	1	-	Outside of building	Eave soffits	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0307	-	N/A	No	-	N/A					
Concannon	Con-B	1	-	Corridor	Ceiling	Vermiculite	Decorative finish	Good	Yes	Friable	N/A	N/A	Refer 0309	-	N/A	No	-	N/A	Includes under stairs				
Concannon	Con-B	1	-	Laundry	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0310	-	N/A	No	-	N/A					
Concannon	Con-B	1 and 2	-	Similar accommodation units	Wall panel below windows	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0311	-	N/A	No	-	N/A					
Concannon	Con-C	1	-	Outside entry of building	Telecom pit	Fibre-cement moulding	Moulding	Good	No	Bonded	N/A	N/A	0312	0312	N/A	No	-	N/A			OH97072 / 312	2160856B-7750	
Concannon	Con-C	1	-	Outside of building	Wall panel above and below windows	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0313	0313	N/A	No	-	N/A			OH97072 / 313	2160856B-7750	
Concannon	Con-C	1	-	Front entry	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0314	0314	N/A	No	-	N/A			OH97072 / 314	2160856B-7750	
Concannon	Con-C	1	-	Outside Con-C103	External wall panel	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0313	-	N/A	No	-	N/A					
Concannon	Con-C	2	Con-C222	A typical accommodation unit	Wall panel below windows	Plasterboard	Cladding	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A					
Concannon	Con-C	1 and 2	-	Similar accommodation units	Wall panel below windows	Plasterboard	Cladding	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A					
Concannon	Con-D	1	-	Outside of building	Wall panel above and below windows	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0313	-	N/A	No	-	N/A					
Concannon	Con-D	1	-	Front entry	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0314	-	N/A	No	-	N/A					
Concannon	Con-D	1 and 2	-	Similar accommodation units	Wall panel below windows	Plasterboard	Cladding	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A					
Concannon	Con-E Rec Hall	1	Con-E108	Veranda	Wall panels below windows	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0315	0315	N/A	No	-	N/A			OH97072 / 315	2160856B-7750	
Concannon	Con-E Rec Hall	1	Con-E101	Veranda E108 end	Wall	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0316	0316	N/A	No	-	N/A			OH97072 / 316	2160856B-7750	
Concannon	Con-E Rec Hall	1	Con-E101	East section	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0317	0317	N/A	No	-	N/A			OH97072 / 317	2160856B-7750	
Concannon	Con-E Rec Hall	1	Con-E101	North section	Wall	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0318	0318	N/A	No	-	N/A			OH97072 / 318	2160856B-7750	
Concannon	Con-E Rec Hall	1	Con-E104	Store	-	-	-	-	-	-	N/A	N/A	-	-	N/A	Unknown	-	-	Room not accessed (locked)			N/A	
Concannon	Con-F Dining Room	1	Con-F-101	Portico	Soffit	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0319	0319	N/A	No	-	N/A			OH97072 / 319	2160856B-7750	
Concannon	Con-F Dining Room	1	-	Outside of building	Slotted eave soffits	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0320	0320	N/A	No	-	N/A			OH97072 / 320	2160856B-7750	
Concannon	Con-F Dining Room	1	-	Covered area	Upper wall panels	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0321	0321	N/A	No	-	N/A			OH97072 / 321	2160856B-7750	
Concannon	Con-F Dining Room	1	Various rooms	-	-	-	-	-	-	-	N/A	N/A	-	-	N/A	No	-	-	Rooms accessed, no suspect materials F-109, F-110, F-112				
Concannon	Con-F Dining Room	1	Various rooms	-	-	-	-	-	-	-	N/A	N/A	-	-	N/A	No	-	-	Rooms not accessed, locked. F-108 and F-111				
Concannon	Con-F Dining Room	Roof	-	Upper roof	Slotted eave soffits	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0320	Refer 0320	N/A	No	-	N/A					
D	D Block	1	D-101	Panel above doorway	Wall	Fibre-cement sheet	Cladding	Good	Yes	Bonded	18/08/2025	Label present	0336	0336	TC.18	Yes	Chrysotile Amosite	L	Material in good condition and considered stable.	MP 1	OH97072 / 336	2160856B-7754	
D	D Block	1	Various	Rooms / Lobby	Ceiling	Sprayed-on Vermiculite	Decorative finish	Good	Yes	Friable	N/A	N/A	Refer 0335	-	TC.19; TC.20	No	-	N/A	Installed throughout building on all levels				
D	D Block	1	D-104	Toilet	Ceiling	Fibrous board	Ceiling tile	Good	Yes	Friable	N/A	N/A	0337	0337	N/A	No	-	N/A			OH97072 / 337	2160856B-7754	
D	D Block	1	D-130	One wall	Wall	Fibre-cement sheet	Wall	Good	No	Bonded	N/A	N/A	0338	0338	N/A	No	-	N/A	Remaining walls are Masonite		OH97072 / 338	2160856B-7754	
D	D Block	2	D-298A	Stairwell, upper wall panels	Wall	Fibre-cement sheet	Cladding	Good	Yes	Bonded	18/08/2025	None present	0340	0340	TC.19; TC.20	Yes	Chrysotile	L	4 panels on West side, 2 on East side. Material in good condition and considered stable.	MP 1	OH97072 / 340	2160856B-7754	
D	D Block	2	D-298A	Stairs	Under surface	Sprayed-on Vermiculite	Decorative finish	Fair	Yes	Friable	N/A	N/A	0335	0335	N/A	No	-	N/A			OH97072 / 335	2160856B-7754	
D	D Block	3	External	Eaves	Soffit	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0339	-	N/A	No	-	N/A					

Building Group	Building	Level	Room No. (If applicable)	Primary Location	Secondary Location	Type of Material	Application	Condition	Painted / Sealed (Yes / No)	Friable or Bonded	Inspection Date	Label Status	Sample Reference	Photo Reference Historical	Photo Reference 2025	Asbestos Yes or No	Asbestos Type (if present)	Risk Assessment	Comments	Management Plan	Laboratory No.	Analysis Certificate No.	Date Removed/ Remediated
D	D Block	4	External D-401	Eaves	Soffit	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0339	0339	N/A	No	-	N/A			OH97072 / 339	2160856B-7754	
D	D Block	4	External D-401	Fascia	Wall	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0339	Refer 0339	N/A	No	-	N/A					
D	D Block	1½	External	West side, Air-con enclosure	Pieces on ground	Fibre-cement pieces	Debris	Poor	No	Bonded	N/A	N/A	0334	0334	N/A	No	-	N/A			OH97072 / 334	2160856B-7754	
D	D Block	All	-	Lift	-	-	-	-	-	-	18/08/2025	N/A	-	-	N/A	No		-		MP 7			
Davis	Davis Cottage	1	-	Toilet	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0186	0186	N/A	Removed	Chrysotile Amosite	L			OH97072 / 186	2160856B-7687	1/12/2015
Davis	Davis Cottage	1	-	Toilet	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0187	0187A	N/A	Removed	Chrysotile Amosite	L			OH97072 / 187	2160856B-7687	1/12/2015
Davis	Davis Cottage	1	-	Hallway outside Toilet	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0187	0187B	N/A	Removed	Chrysotile Amosite	L		MP 1	-	-	1/12/2015
Davis	Davis Cottage	1	-	Kitchen	Splashback, wall behind tiles	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0188	0188	N/A	No	-	N/A			OH97072 / 188	2160856B-7687	
Davis	Davis Cottage	1	-	Veranda	Side entry, walls	Masonite	Cladding	-	-	-	N/A	N/A	-	-	N/A	No	-	-	Also installed on inside walls, behind door				
Davis	Davis Cottage	1	-	Kitchen	Old stove recess, walls & ceiling	Plasterboard	Cladding	-	-	-	N/A	N/A	-	-	N/A	No	-	-					
Davis	Davis Cottage	1	-	Bathroom	Shower / Bath, walls	Laminated wall panels	Cladding	-	-	-	N/A	N/A	-	-	N/A	No	-	-					
Davis	Davis Cottage	1	-	All Rooms	Remaining rooms, walls & ceilings	Tongue & Groove Timber	Cladding	-	-	-	N/A	N/A	-	-	N/A	No	-	-					
Davis	Davis Cottage	Roof	-	Ceiling space	Eastern side	Fibre-cement sheet	Ceiling/heat shield	Fair	No	Bonded	18/08/2025	None present	-	Stored Material in ceiling	TC.23	Unknown	Unknown	-	Unable to access material, visual only. Leave in-situ. Material appeared to be old heat shield fixed to underside of roof trusses.			Similar to other sampled items	
Davis	Davis Cottage		-	Under Building	-	-	-	-	-	-	N/A	N/A	-	-	N/A	No	-	-	Minimal access, visual only				
E	E Block	1	E-123	Cleaners room	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0181	0181	N/A	No	-	N/A	2 walls only		OH97072 / 181	2160856B-7622	
E	E Block	1	E-101	Corridors	Ceiling	Plaster	Cladding	Good	Yes	Bonded	N/A	N/A	0182	0182	N/A	No	-	N/A	Square type old plaster ceiling tiles. Narrow side section of ceilings are plasterboard.		OH97072 / 182	2160856B-7622	
E	E Block	1	E-109	Workshop	Linoleum floor	Polymer bound	Flooring	Good	Yes	Bonded	N/A	N/A	0183	0183	N/A	No	-	N/A	Some new patches of Lino inserted		OH97072 / 183	2160856B-7622	
E	E Block	1	E-109	Workshop, above ceiling tiles	Spray on ceiling finish	Composite	Decorative	Fair	Yes	Friable	N/A	N/A	0184	0184	N/A	No	-	N/A			OH97072 / 184	2160856B-7622	
E	E Block	1	Various	Above ceiling tiles	Spray on ceiling finish	Composite	Decorative	Fair	Yes	Friable	N/A	N/A	Refer 0184	-	N/A	No	-	N/A	Installed to ceilings in rooms; E-124, E-120, E-119, E-101B, E-102, E-103, E-104, E-105, E-106, E-108, half of E-120 & Lift Motor Room ceiling				
E	E Block	1	E-115	UPS Room	Spray on ceiling finish	Composite	Decorative	Fair	Yes	Friable	N/A	N/A	0185	0185	N/A	No	-	N/A			OH97072 / 185	2160856B-7622	
E	E Block	2	E-228	Male toilet	Entry walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0177	-	N/A	No	-	N/A	Also common walls inside toilet. Plasterboard ceilings.		OH97072 / 177	2160856B-7622	
E	E Block	2	E-201	Corridor, East secured section	Ceiling	Plaster	Cladding	Good	Yes	Bonded	N/A	N/A	0178	0178	N/A	No	-	N/A	Square type old plaster ceiling tiles. Narrow side section of ceilings are plasterboard.		OH97072 / 178	2160856B-7622	
E	E Block	2	E-201	Corridor, West secured section	Ceiling	Plaster	Cladding	Good	Yes	Bonded	N/A	N/A	0179	-	N/A	No	-	N/A	Square type old plaster ceiling tiles. Narrow side section of ceilings are plasterboard.		OH97072 / 179	2160856B-7622	
E	E Block	2	E-212	Common room (lunch room)	Ceiling	Fibrous board	Cladding	Good	Yes	Friable	N/A	N/A	0180	0180	N/A	No	-	N/A	Rectangle type ceiling tiles		OH97072 / 180	2160856B-7622	
E	E Block	-	-	Northern side of E Block building	Brick structure	-	-	-	-	-	N/A	N/A	-	Brick Structure	N/A	No	-	N/A					
E	E Block	1 & 2	All	Walls	Ceilings	Plasterboard	Cladding	Good	Yes	Bonded	N/A	N/A	-	-	N/A	No	-	-	Level 2, Eastern end, re-furnished within last 2 years				
E	E Block	1 & 2	-	Lift	-	-	-	-	-	-	26/09/2025	N/A	-	-	N/A	No	-	-		MP 7			
F	Clive Bergerhofer Centre	1	Main entry	Awning	Soffit	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0394	0394	N/A	No	-	N/A					
F	Clive Bergerhofer Centre	1	Main entry	Awning	Fascia	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0394	-	N/A	No	-	N/A					
F	Clive Bergerhofer Centre	1	F-117	Entry to foyer	Soffit	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0394	-	N/A	No	-	N/A					
F	Clive Bergerhofer Centre	1	F-102	Child Care toilets	Wall	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0395	0395	N/A	No	-	N/A	Includes panels above storage cupboards				
F	Clive Bergerhofer Centre	1	F-106	Kitchen	Panel behind wash-up	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0395	-	N/A	No	-	N/A					
F	Clive Bergerhofer Centre	1	F-140	Gents Shower	Cubicle dividers	Compressed Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0396	0396	N/A	No	-	N/A	Similar in Ladies				
F	Clive Bergerhofer Centre	2	-	-	-	-	-	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A	No asbestos materials identified on this level				
F	Clive Bergerhofer Centre	1 and 2	-	Lift	-	-	-	-	-	-	N/A	N/A	-	-	N/A	No	-	-	-	MP 7			
F	F-1, Tennis Centre	1	F1-113	Gents Shower	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0397	0397	N/A	No	-	N/A	Similar in Ladies				

Building Group	Building	Level	Room No. (If applicable)	Primary Location	Secondary Location	Type of Material	Application	Condition	Painted / Sealed (Yes / No)	Friable or Bonded	Inspection Date	Label Status	Sample Reference	Photo Reference Historical	Photo Reference 2025	Asbestos Yes or No	Asbestos Type (If present)	Risk Assessment	Comments	Management Plan	Laboratory No.	Analysis Certificate No.	Date Removed/ Remediated
F	F-1, Tennis Centre	2	External	Eaves	Soffit	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0397	Refer 0397	N/A	No	-	N/A					
G	G Block	1	-	External, Western side	Drain pipe	Fibre-cement	Pipe	Good	No	Bonded	N/A	N/A	Refer 0403	0403b / c	N/A	Removed	Chrysotile	L	Pipes replaced with stainless steel pipe				Prior to 2018
G	G Block	1	G-110A	Entry to service duct	Brown patterned flooring	Vinyl	Flooring	Fair	Yes	Bonded	18/08/2025	Label present	0408	0408	TC.22	Yes	Chrysotile	L	Low risk if not disturbed. Room appears to have very minimal access.	MP 5	OH97072 / 408	2160856B-8210	
G	G Block	1	G-110A	Entry to service duct	Cream vinyl flooring	Vinyl	Flooring	Good	Yes	Bonded	N/A	N/A	0409	0409	N/A	No	-	N/A	Suspected under ceramic floor tiles, G-103B Foyer		OH97072 / 409	2160856B-8210	
G	G Block	1	G-103A	Corridor	Cream vinyl flooring	Vinyl	Flooring	Good	Yes	Bonded	N/A	N/A	0410	0410	N/A	No	-	N/A	Refer to G-103, G-109, G-108, G-107 & G-106		OH97072 / 410	2160856B-8210	
G	G Block	1	G-104	Service Lift	Switchboard	Zelemite	Backing board	Good	Yes	Bonded	18/08/2025	Label present	0411	0411	TC.21	Yes	Chrysotile	L			OH97072 / 411	2160856B-8210	
G	G Block	2	G-212	Corridor	Drain pipe	Fibre-cement	Pipe	Good	No	Bonded	N/A	N/A	0403	0403a	N/A	Removed	Chrysotile	L	Replaced with PVC pipe		OH97072 / 403	2160856B-8210	Prior to 2018
G	G Block	2	Adjacent G-236	Wall panel near Fire Extinguisher	Wall	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0401	0401	N/A	No	-	N/A	Refer wall in G-209A, Storage room		OH97072 / 401	2160856B-8210	
G	G Block	2	G-212	Corridor	Flooring	Vinyl	Flooring	Good	Yes	Bonded	N/A	N/A	0402	0402	N/A	No	-	N/A			OH97072 / 402	2160856B-8210	
G	G Block	2	G-212	Corridor	Spray on insulation	Vermiculate	Decorative finish	Good	No	Friable	N/A	N/A	0404	0404	N/A	No	-	N/A			OH97072 / 404	2160856B-8210	
G	G Block	2	G-212A	Corridor	Flooring	Vinyl	Flooring	Good	Yes	Bonded	N/A	N/A	0405	0405	N/A	No	-	N/A			OH97072 / 405	2160856B-8210	
G	G Block	2	-	Main entry, front of building	Eaves soffits	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0406	0406a / b	N/A	No	-	N/A			OH97072 / 406	2160856B-8210	
G	G Block	2	-	Rear of Post Office	Wall panels	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0407	0407	N/A	No	-	N/A			OH97072 / 407	2160856B-8210	
G	G Block	3	G-330	Female Toilet	Infill panel above 2nd door	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0300	0300	N/A	No	-	N/A	Similar on wall behind hand basin		OH97072 / 300	2160856B-8210	
G	G Block	4	Via G-446	Fire Hydrant L4	Wall panel	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0297	0297	N/A	No	-	N/A	Similar wall panels on each floor at Fire Hydrants		OH97072 / 297	2160856B-8210	
G	G Block	4	G-448A	Cleaners room	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0298	0298	N/A	No	-	N/A			OH97072 / 298	2160856B-8210	
G	G Block	4	Adjacent G-401B	Fire Hose Reel Cabinet	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0299	0299	N/A	No	-	N/A	Similar in all fire Hose Reel Cabinets		OH97072 / 299	2160856B-8210	
G	G Block	All	-	Lift	-	-	-	-	-	-	18/08/2025	N/A	-	-	N/A	No	-	-		MP 7			
H	H Block	1	H-106	Green Room	Shower ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0176	-	N/A	No	-	N/A	Entry & toilet, plasterboard ceilings	MP 1	OH97072 / 176	2160856B-7688	
H	H Block	1	H-115	Gown Store	Wall at window	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0174	0174	N/A	No	-	N/A	Narrow strip on wall. Remaining rooms throughout building, plasterboard & brick.		OH97072 / 174	2160856B-7688	
H	H Block	2	H-203	Plant room	A/C Heater bank	Millboard	Thermal Insulation	Good	No	Friable	N/A	N/A	0175	0175	N/A	No	-	N/A			OH97072 / 175	2160856B-7688	
IC	Islamic Centre	1	-	External wall	Plank cladding	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0281	0281	N/A	Removed	Chrysotile	L	Installed to most of building	MP 1	OH97072 / 281	2160856B-8214	1/11/2014
IC	Islamic Centre	1	-	Window infill's	Infill panel	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0282	0282	N/A	Removed	Chrysotile	L	Installed on front & rear of building. Note, front of Bldg. large panels are timber	MP 1	OH97072 / 282	2160856B-8214	1/11/2014
IC	Islamic Centre	1	Veranda	Front entry	Solid Eaves	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0283	0283	N/A	Removed	Chrysotile	L		MP 1	OH97072 / 283	2160856B-8214	1/11/2014
IC	Islamic Centre	1	Veranda	Front entry	Slotted eaves	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0284	0284	N/A	Removed	Chrysotile	L		MP 1	OH97072 / 284	2160856B-8214	1/11/2014
IC	Islamic Centre	1	IC-109	Prayer - Male	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0285	0285a / b	N/A	No	-	N/A	Sampled at hole in wall, photo Similar walls throughout building, some plasterboard walls		OH97072 / 285	2160856B-8214	
IC	Islamic Centre	1	IC-106	Kitchen	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0286	0286	N/A	No	-	N/A	Similar walls throughout building, some plasterboard walls. Ceilings composite materials.		OH97072 / 286	2160856B-8214	
IC	Islamic Centre	1	Ramp	Front entry	Ramp floor	Fibre-cement	Flooring	Good	Yes	Bonded	N/A	N/A	0287	0287	N/A	No	-	N/A			OH97072 / 287	2160856B-8214	
J	J Block	1	-	Front Entry	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0162	0162	N/A	No	-	N/A			OH97072 / 162	2160856B-7689	
J	J Block	1	-	Front Entry	Fascia	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0163	0163	N/A	No	-	N/A			OH97072 / 163	2160856B-7689	
J	J Block	1	-	Front Entry	Eaves soffits	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0164	0164	N/A	No	-	N/A			OH97072 / 164	2160856B-7689	
J	J Block	1	-	All Rooms	Ceilings / Walls	-	-	-	-	-	N/A	N/A	-	-	N/A	No	-	-	Building demolished				
J	J Block	1	-	Rear Entry	Ceiling	-	-	-	-	-	N/A	N/A	-	-	N/A	No	-	-	Building demolished				
K	K-1	1	Various other rooms	Room	Internal walls	Plasterboard	Cladding	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A	Walls with no cover strips are plasterboard				
K	K-1	1	-	-	-	-	-	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A	Floor covering are carpet on concrete or ceramic tiles (toilets). Ceiling space not accessed.				
K	K-1	1	-	Outside of bldg	External walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0008	0008	N/A	No	-	N/A	Damage at East wall, see photo		OH97072/008	2160856B-7746	

Building Group	Building	Level	Room No. (If applicable)	Primary Location	Secondary Location	Type of Material	Application	Condition	Painted / Sealed (Yes / No)	Friable or Bonded	Inspection Date	Label Status	Sample Reference	Photo Reference Historical	Photo Reference 2025	Asbestos Yes or No	Asbestos Type (if present)	Risk Assessment	Comments	Management Plan	Laboratory No.	Analysis Certificate No.	Date Removed/ Remediated
K	K-1	1	K-1106	Classroom	Internal walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0009	0009	N/A	No	-	N/A	Walls with 25mm metal cover strips are fibre-cement		OH97072/009	2160856B-7746	
K	K-1	1	Various other rooms	Room	Internal walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0009	-	N/A	No	-	N/A					
K	K-1	1	-	Open area	Ceiling/soffit	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0010	0010	N/A	No	-	N/A			OH97072/010	2160856B-7746	
K	K-1	1	All rooms	Room	Ceilings	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0010	-	N/A	No	-	N/A					
K	K-1	1	-	Outside of bldg	Eave soffits	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0010	Refer 0010	N/A	No	-	N/A					
K	K-2	1	-	-	-	-	-	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A	Floor covering are carpet on concrete or ceramic tiles (toilets). Ceiling space not accessed.				
K	K-2	1	-	Outside of bldg	External walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0004	0004	N/A	No	-	N/A			OH97072/004	2160856B-7745	
K	K-2	1	K-2229	Equipment Store	External walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0005	0005	N/A	No	-	N/A	No ceiling or floor coverings		OH97072/005	2160856B-7745	
K	K-2	1	K-2229	Equipment Store	Internal walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0005	-	N/A	No	-	N/A					
K	K-2	1	K-2202	Kitchen	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0006	0006	N/A	No	-	N/A			OH97072/006	2160856B-7745	
K	K-2	1	All rooms	Room	Ceilings	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0006	-	N/A	No	-	N/A					
K	K-2	1	-	Open area	Ceiling/soffit	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0006	-	N/A	No	-	N/A					
K	K-2	1	-	Outside of bldg	Eave soffits	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0006	-	N/A	No	-	N/A					
K	K-2	1	K-2217	Gents toilet	Internal walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0007	0007	N/A	No	-	N/A			OH97072/007	2160856B-7745	
K	K-2	1	Various other rooms	Room	Internal walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0007	-	N/A	No	-	N/A	Walls with 25mm metal cover strips are fibre-cement				
K	K-2	1	Various other rooms	Room	Internal walls	Plasterboard	Cladding	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A	Walls with no cover strips are plasterboard				
K	K-3	1	-	-	-	-	-	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A	Floor coverings are carpet on concrete or ceramic tiles (toilets). Ceiling space not accessed.				
K	K-3	1	K-311	Room	Internal wall	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0001	0001	N/A	No	-	N/A	* Some minor nail holes		OH97072/001	2160856B-7744	
K	K-3	1	Various other rooms	Room	Internal walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0001	-	N/A	No	-	N/A	Walls with 25mm metal cover strips are fibre-cement				
K	K-3	1	Various other rooms	Room	Internal walls	Plasterboard	Cladding	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A	Walls with no cover strips are plasterboard				
K	K-3	1	-	Open area	Ceiling/soffit	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0002	0002	N/A	No	-	N/A			OH97072/002	2160856B-7744	
K	K-3	1	All rooms	Room	Ceilings	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0002	-	N/A	No	-	N/A					
K	K-3	1	-	Outside of bldg	Eave soffits	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0002	Refer 0002	N/A	No	-	N/A					
K	K-3	1	-	Outside of bldg	External walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0003	0003	N/A	No	-	N/A			OH97072/003	2160856B-7744	
K	K-4	1	K-4105	Bottle Store	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0060	0060		Removed	Chrysotile	L			OH97072/060	2160856B-8234	1/11/2014
K	K-4	1	K-4104	Corridor behind Bar	Upper wall panels	Fibre-cement sheet	Cladding	Fair	Yes	Bonded	N/A	N/A	0061	0061		Removed	Chrysotile	L			OH97072/061	2160856B-8234	1/11/2014
K	K-4	1	K-4104	East wall	Upper wall panels	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0061	-		Removed	Chrysotile	L					1/11/2014
K	K-4	1	K-4104	Switchbox on corridor wall	Lining of switchbox	Fibre-cement sheet	Cladding	Good	No	Bonded	N/A	N/A	0062	0062		Removed	Chrysotile Amosite	L		MP 2	OH97072/062	2160856B-8234	1/11/2014
K	K-4	1	-	South entrance, external	Slotted eave soffits	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0065	0065		Removed	Chrysotile	L		MP 1	OH97072/065	2160856B-8234	1/11/2014
K	K-4	1	-	South entrance, external	Entrance soffit	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0065	0065		Removed	Chrysotile	L		MP 1			1/11/2014
K	K-4	1	-	South entrance, external	Entrance wall	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0065	0065		Removed	Chrysotile	L		MP 1			1/11/2014
K	K-4	1	K-4105	Bottle Store	South wall	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0059	0059		Removed	Chrysotile	L	Some screw holes	MP 2	OH97072/059	2160856B-8234	1/11/2014
K	K-4	1	-	Entry colonnade	Soffit	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0011	0011	N/A	Removed	-	N/A			OH97072/011	2160856B-8234	1/11/2014
K	K-4	1	-	Entry colonnade	Semi-circular fascia	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0012	0012	N/A	Removed	-	N/A	Some holes		OH97072/012	2160856B-8234	1/11/2014
K	K-4	1	K-4101	Foyer	Upper wall panels	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0013	0013	N/A	Removed	-	N/A			OH97072/013	2160856B-8234	1/11/2014
K	K-4	1	K-4118	Lounge	Internal columns	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0014	0014	N/A	Removed	-	N/A			OH97072/014	2160856B-8234	1/11/2014

Building Group	Building	Level	Room No. (If applicable)	Primary Location	Secondary Location	Type of Material	Application	Condition	Painted / Sealed (Yes / No)	Friable or Bonded	Inspection Date	Label Status	Sample Reference	Photo Reference Historical	Photo Reference 2025	Asbestos Yes or No	Asbestos Type (If present)	Risk Assessment	Comments	Management Plan	Laboratory No.	Analysis Certificate No.	Date Removed/ Remediated
K	K-4	1	K-4118	Lounge	Low ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0014	Refer 0014	N/A	Removed	-	N/A					1/11/2014
K	K-4	1	K-4118	Alcove adjacent beer garden	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0043	0043	N/A	Removed	-	N/A			OH97072/043	2160856B-8234	1/11/2014
K	K-4	1	K-4114	Store	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0043	-	N/A	Removed	-	N/A					1/11/2014
K	K-4	1	K-4114	Store	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0044	0044	N/A	Removed	-	N/A	First section is plasterboard		OH97072/044	2160856B-8234	1/11/2014
K	K-4	1	K-4118	Adjacent North entry and Greenroom	Protruding walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0043	-	N/A	Removed	-	N/A					1/11/2014
K	K-4	1	K-4113	Sound-lock	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0044	-	N/A	Removed	-	N/A					1/11/2014
K	K-4	1	K-4112	Greenroom	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0045	0045	N/A	Removed	-	N/A			OH97072/045	2160856B-8234	1/11/2014
K	K-4	1	K-4118	West end, below screen	Wall panel	Fibre-cement sheet	Cladding	Fair/good	Yes	Bonded	N/A	N/A	0046	0046	N/A	Removed	-	N/A			OH97072/046	2160856B-8234	1/11/2014
K	K-4	1	K-4118	West end, adjacent screen	Wall panel	Fibre-cement sheet	Cladding	Fair	Yes	Bonded	N/A	N/A	Refer 0046	-	N/A	Removed	-	N/A	Screw-holes are unsealed				1/11/2014
K	K-4	1	K-4118	South section of Lounge	Ceiling	Peg-board fibre- cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0047	0047	N/A	Removed	-	N/A			OH97072/047	2160856B-8234	1/11/2014
K	K-4	1	K-4111	Store, North section	Diagonal roof-beam	Fibre-cement sheet	Cladding	Good	No	Bonded	N/A	N/A	0048	0048	N/A	Removed	-	N/A	Includes a part-ceiling in this area		OH97072/048	2160856B-8234	1/11/2014
K	K-4	1	K-4109	Disabled toilet	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0057	0057	N/A	Removed	-	N/A	Holes and a broken cover-patch		OH97072/057	2160856B-8234	1/11/2014
K	K-4	1	K-4108	Male toilet	Wall panels behind tiles	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0058	0058	N/A	Removed	-	N/A			OH97072/058	2160856B-8234	1/11/2014
K	K-4	1	K-4107	Female toilets	Wall panels behind tiles	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0058	-	N/A	Removed	-	N/A					1/11/2014
K	K-4	1	K-4111	Corridor	Upper wall panels	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0057	-	N/A	Removed	-	N/A					1/11/2014
K	K-4	1	K-4118	Long alcove seat	Back panel	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0057	-	N/A	Removed	-	N/A					1/11/2014
K	K-4	1	K-4119	Area behind bar	East side walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0014	-	N/A	Removed	-	N/A	Includes wall panel behind TV				1/11/2014
K	K-4	1	K-4102	Counter area	Wall behind counter	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0063	0063	N/A	Removed	-	N/A			OH97072/063	2160856B-8234	1/11/2014
K	K-4	1	K-4103	Kitchen	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0064	0064	N/A	Removed	-	N/A	Some walls clad with aluminium plate		OH97072/064	2160856B-8234	1/11/2014
K	K-4	1	K-4102	Eating area, part of East wall	Lower wall panels	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0063	-	N/A	Removed	-	N/A					1/11/2014
K	K-4	1	-	Outside of bldg	Front eave soffits	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0066	0066	N/A	Removed	-	N/A			OH97072/066	2160856B-8234	1/11/2014
K	K-5	1	-	Outside of bldg	External infill panels	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0016	0016	N/A	Removed	Chrysotile	N/A			OH97072 / 016	2160856B-7742	1/11/2014
K	K-5	1	-	Outside of bldg	Slotted eave soffits	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0017	0017	N/A	Removed	Chrysotile	N/A	Unpainted on edges of slots		OH97072 / 017	2160856B-7742	1/11/2014
K	K-5	1	-	Outside of bldg	Non-slotted eave soffits	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0017	-	N/A	Removed	Chrysotile	N/A	Unpainted on edges of slots				1/11/2014
K	K-5	1	-	Front entry	Soffits	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0017	Refer 0017	N/A	Removed	Chrysotile	N/A					1/11/2014
K	K-5	1	K-532	Gents toilet	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0019	0019	N/A	Removed	Chrysotile	N/A			OH97072 / 019	2160856B-7742	1/11/2014
K	K-5	1	K-531	Ladies toilet	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0019	-	N/A	Removed	Chrysotile	N/A					1/11/2014
K	K-5	1	K-517	Gents disabled toilets	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0019	-	N/A	Removed	Chrysotile	N/A					1/11/2014
K	K-5	1	K-516	Ladies disabled toilet	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0019	-	N/A	Removed	Chrysotile	N/A					1/11/2014
K	K-5	1	K-520	West internal walls	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0016	-	N/A	Removed	Chrysotile	N/A					1/11/2014
K	K-5	1	K-526	East internal walls	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0016	-	N/A	Removed	Chrysotile	N/A					1/11/2014
K	K-5	1	K-514	West internal walls	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0016	-	N/A	Removed	Chrysotile	N/A					1/11/2014
K	K-5	1	K-503	East internal walls	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0016	-	N/A	Removed	Chrysotile	N/A					1/11/2014
K	K-5	1	K-513	West internal walls	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0016	-	N/A	Removed	Chrysotile	N/A					1/11/2014
K	K-5	1	K-504	East internal walls	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0016	-	N/A	Removed	Chrysotile	N/A					1/11/2014
K	K-5	1	-	Outside of bldg	External walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0015	0015	N/A	Removed	Chrysotile	N/A	Some holes and one unpainted section, see Photo		OH97072 / 015	2160856B-7742	1/11/2014

Building Group	Building	Level	Room No. (If applicable)	Primary Location	Secondary Location	Type of Material	Application	Condition	Painted / Sealed (Yes / No)	Friable or Bonded	Inspection Date	Label Status	Sample Reference	Photo Reference Historical	Photo Reference 2025	Asbestos Yes or No	Asbestos Type (If present)	Risk Assessment	Comments	Management Plan	Laboratory No.	Analysis Certificate No.	Date Removed/ Remediated
K	K-5	1	-	Front entry	Lower fascia panels	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0018	0018	N/A	Removed	-	N/A			OH97072 / 018	2160856B-7742	1/11/2014
K	K-5	1	K-517	Gents disabled toilets	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0020	0020	N/A	Removed	-	N/A			OH97072 / 020	2160856B-7742	1/11/2014
K	K-5	1	K-516	Ladies disabled toilet	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0020	-	N/A	Removed	-	N/A					1/11/2014
K	K-5	1	-	Various rooms	Walls	Wood or plasterboard	Cladding	-	-	-	N/A	N/A	-	-	N/A	Removed	-	N/A					1/11/2014
K	K-5	1	-	Various rooms	Ceiling	Plasterboard	Cladding	-	-	-	N/A	N/A	-	-	N/A	Removed	-	N/A	Either set ceilings or ceiling tiles (Centre rooms)				1/11/2014
K	K-6	-	-	-	-	-	-	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A	No samples collected				
K	K-7	-	-	-	-	-	-	-	-	-	N/A	N/A	-	-	N/A	No	-	-	No samples collected				
L	L Block	1	L-101	West entry, corridor	Lower wall panels	Fibre-cement	Walls	Good	Yes	Bonded	18/08/2025	None present	0296	0296	TC.24	Yes	Chrysotile	L	Sheeting in good condition and considered stable.	MP 1	OH97072 / 296	2160856B-8211	
L	L Block	1	L-115 / L-103	Male / Female Toilets	Ceiling tiles	Fibre-cement	Suspended tile	* Good	* Yes	* Bonded	N/A	N/A	Refer 0295		N/A	Removed	Chrysotile	H	* Restrict Access to ceiling space until removal has been completed. Potential for Asbestos dust on hangers for these ceiling tiles.				1/7/2014
L	L Block	2	L-203	PWDT toilet	Ceiling tiles	Fibre-cement	Suspended tile	* Good	* Yes	* Bonded	N/A	N/A	0295	0295	N/A	Removed	Chrysotile	H	* Restrict Access to ceiling space until removal has been completed. Potential for Asbestos dust on hangers for these ceiling tiles.		OH97072 / 295	2160856B-8211	1/7/2014
L	L Block	2	L-213	Male Toilet	Ceiling tiles	Fibre-cement	Suspended tile	* Good	* Yes	* Bonded	N/A	N/A	Refer 0295	-	N/A	Removed	Chrysotile	H	* Restrict Access to ceiling space until removal has been completed. Potential for Asbestos dust on hangers for these ceiling tiles.				1/7/2014
L	L Block	3	L-315	Male Toilet	Ceiling tiles	Fibre-cement	Suspended tile	* Good	* Yes	* Bonded	N/A	N/A	0294	0294a	N/A	Removed	Chrysotile	H	* Restrict Access to ceiling space until removal has been completed. Potential for Asbestos dust on hangers for these ceiling tiles.		OH97072 / 294	2160856B-8211	1/7/2014
L	L Block	3	L-303	Female Toilet	Ceiling tiles	Fibre-cement	Suspended tile	* Good	* Yes	* Bonded	N/A	N/A	Refer 0294	0294b	N/A	Removed	Chrysotile	H	* Restrict Access to ceiling space until removal has been completed. Potential for Asbestos dust on hangers for these ceiling tiles.				1/7/2014
L	L Block	4	External	Veranda	Slotted eaves	Fibre-cement	Cladding	Fair	Yes	Bonded	18/08/2025	None present	0291	291	TC.25; TC.26	Yes	Chrysotile	L	Includes all soffit linings and verandah ceilings. Sheeting in fair condition	MP 1	OH97072 / 291	2160856B-8211	
L	L Block	4	External	Veranda	Solid Eaves and upper wall panels	Fibre-cement	Cladding	Fair	Yes	Bonded	18/08/2025	None present	0292	0292	TC.25; TC.26	Yes	Chrysotile	L	Includes all soffit linings and verandah ceilings. Sheeting in fair condition	MP 1	OH97072 / 292	2160856B-8211	
L	L Block	4	Entry to L-437	Lower wall	Wall panel	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0293	0293	N/A	No	-	N/A			OH97072 / 293	2160856B-8211	
McGregor	McG-A	1	External	Outside of building	Eave soffits	Fibre-cement sheet	Cladding	Good	Yes	Bonded	28/08/2025	None present	0086	0086	TC.79; TC.80	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1	OH97072 / 086	2160856B-8235	
McGregor	McG-A	1	-	Walk-through corridors South and West	Ceilings	Fibre-cement sheet	Cladding	Good	Yes	Bonded	28/08/2025	None present	0087	0087	TC.81; TC.82	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1	OH97072 / 087	2160856B-8235	
McGregor	McG-A	1	-	Walk-throughs	Floor	Green floor tiles	Floor covering	Good	Yes	Bonded	N/A	N/A	0088	0088	N/A	Removed	Chrysotile	L	New Linoleum installed	MP 1	OH97072 / 088	2160856B-8235	Prior to 2018 Inspection
McGregor	McG-A	1	-	Walk-throughs	Floor	Cream floor tiles	Floor covering	Good	Yes	Bonded	N/A	N/A	0089	0089	N/A	Removed	Chrysotile	L	New Linoleum installed	MP 1	OH97072 / 089		Prior to 2018 Inspection
McGregor	McG-A	1	MGA115	Laundry	Sanitary Incinerator	-	-	-	-	-	28/08/2025	N/A	-	-	N/A	Removed	Suspect	-	Unit no longer present	MP 5			Unknown
McGregor	McG-A	1	MGA120	Box Room	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	28/08/2025	None present			TC.83	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1		Similar to other sampled items	
McGregor	McG-A	1	MGA120	Box Room	Floor	Vinyl asbestos tiles	Floor covering	Good	No	Bonded	28/08/2025	None present			TC.84	Yes	Chrysotile	L	Flooring in good condition and considered stable. Signage on building; no individual label.	MP 1		Similar to other sampled items	
McGregor	McG-A	1	MGA122	Box Room	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	28/08/2025	None present			TC.85	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1	Q46024S02	Q46024R01	
McGregor	McG-A	1	MGA122	Box Room	Floor	Vinyl asbestos tiles	Floor covering	Good	No	Bonded	28/08/2025	None present			TC.86	Yes	Chrysotile	L	Flooring in good condition and considered stable. Signage on building; no individual label.	MP 1		Similar to other sampled items	
McGregor	McG-B	1	External	Outside of building	Eave soffits	Fibre-cement sheet	Cladding	Good	Yes	Bonded	28/08/2025	None present			TC.87; TC.88	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1		Similar to other sampled items	
McGregor	McG-B	1	-	Walk-through corridors South and West	Ceilings	Fibre-cement sheet	Cladding	Good	Yes	Bonded	28/08/2025	None present			TC.89; TC.90	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1		Similar to other sampled items	
McGregor	McG-B	1	-	Walk-throughs	Floor	Green floor tiles	Floor covering	Good	Yes	Bonded	N/A	N/A			N/A	Removed	Chrysotile	L	New Linoleum installed	MP 1		Similar to other sampled items	Prior to 2018 Inspection
McGregor	McG-B	1	-	Walk-throughs	Floor	Cream floor tiles	Floor covering	Good	Yes	Bonded	N/A	N/A			N/A	Removed	Chrysotile	L	New Linoleum installed	MP 1		Similar to other sampled items	Prior to 2018 Inspection
McGregor	McG-B	1	MGA120	Box Room	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	28/08/2025	None present			TC.91	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1		Similar to other sampled items	
McGregor	McG-B	1	MGB120	Box Room	Floor	Vinyl asbestos tiles	Floor covering	Good	No	Bonded	28/08/2025	None present			TC.92	Yes	Chrysotile	L	Flooring in good condition and considered stable. Signage on building; no individual label.	MP 1		Similar to other sampled items	
McGregor	McG-B	1	MGB122	Box Room	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	28/08/2025	None present			TC.93	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1		Similar to other sampled items	
McGregor	McG-B	1	MGB122	Box Room	Floor	Vinyl asbestos tiles	Floor covering	Good	No	Bonded	28/08/2025	None present			TC.94	Yes	Chrysotile	L	Flooring in good condition and considered stable. Signage on building; no individual label.	MP 1		Similar to other sampled items	
McGregor	McG-B	1	B-unit	Toilet / Shower	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0093	0093	N/A	No	-	N/A			OH97072 / 093	2160856B-8235	
McGregor	McG-B	1	B-unit	Toilet / Shower	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0094	0094	N/A	No	-	N/A			OH97072 / 094	2160856B-8235	
McGregor	McG-B	1	Various other rooms	B Block	Toilet/shower ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0093	-	N/A	No	-	N/A					

Building Group	Building	Level	Room No. (If applicable)	Primary Location	Secondary Location	Type of Material	Application	Condition	Painted / Sealed (Yes / No)	Friable or Bonded	Inspection Date	Label Status	Sample Reference	Photo Reference Historical	Photo Reference 2025	Asbestos Yes or No	Asbestos Type (If present)	Risk Assessment	Comments	Management Plan	Laboratory No.	Analysis Certificate No.	Date Removed/ Remediated
McGregor	McG-B	1	Various other rooms	B Block	Toilet/shower walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0094	-	N/A	No	-	N/A					
McGregor	McG-C	1	External	Outside of building	Eave soffits	Fibre-cement sheet	Cladding	Good	Yes	Bonded	28/08/2025	None present			TC.95; TC.96	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1		Similar to other sampled items	
McGregor	McG-C	1	-	Walk-through corridors South and West	Ceilings	Fibre-cement sheet	Cladding	Good	Yes	Bonded	28/08/2025	None present			TC.97; TC.98	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1		Similar to other sampled items	
McGregor	McG-C	1	MGC120	Box Room	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	28/08/2025	None present			TC.99	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1		Similar to other sampled items	
McGregor	McG-C	1	MGC120	Box Room	Floor	Vinyl asbestos tiles	Floor covering	Good	No	Bonded	28/08/2025	None present			TC.100	Yes	Chrysotile	L	Flooring in good condition and considered stable. Signage on building; no individual label.	MP 1		Similar to other sampled items	
McGregor	McG-C	1	MGC122	Box Room	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	28/08/2025	None present			TC.101	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1		Similar to other sampled items	
McGregor	McG-C	1	MGC122	Box Room	Floor	Vinyl asbestos tiles	Floor covering	Good	No	Bonded	28/08/2025	None present			TC.102	Yes	Chrysotile	L	Flooring in good condition and considered stable. Signage on building; no individual label.	MP 1		Similar to other sampled items	
McGregor	McG-D	1	External	Outside of building	Eave soffits	Fibre-cement sheet	Cladding	Good	Yes	Bonded	28/08/2025	None present			TC.103; TC.104	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1		Similar to other sampled items	
McGregor	McG-D	1	-	Walk-through corridors South and West	Ceilings	Fibre-cement sheet	Cladding	Good	Yes	Bonded	28/08/2025	None present			TC.105; TC.106	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1		Similar to other sampled items	
McGregor	McG-D	1	MGD120	Box Room	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	28/08/2025	None present			TC.107	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1		Similar to other sampled items	
McGregor	McG-D	1	MGD120	Box Room	Floor	Vinyl asbestos tiles	Floor covering	Good	No	Bonded	28/08/2025	None present			TC.108	Yes	Chrysotile	L	Flooring in good condition and considered stable. Signage on building; no individual label.	MP 1		Similar to other sampled items	
McGregor	McG-D	1	MGD122	Box Room	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	28/08/2025	None present			TC.109	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1		Similar to other sampled items	
McGregor	McG-D	1	MGD122	Box Room	Floor	Vinyl asbestos tiles	Floor covering	Good	No	Bonded	28/08/2025	None present			TC.110	Yes	Chrysotile	L	Flooring in good condition and considered stable. Signage on building; no individual label.	MP 1		Similar to other sampled items	
McGregor	McG-E	1	External	Outside of building	Eave soffits	Fibre-cement sheet	Cladding	Good	Yes	Bonded	28/08/2025	None present			TC.111; TC.112	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1		Similar to other sampled items	
McGregor	McG-E	1	MGE121	Box Room	Floor	Vinyl asbestos tiles	Floor covering	Good	No	Bonded	28/08/2025	None present			TC.113	Yes	Chrysotile	L	Flooring in good condition and considered stable. Signage on building; no individual label.	MP 1	Q46024S03	Q46024R01	
McGregor	McG-F	1	External	Outside of building	Eave soffits	Fibre-cement sheet	Cladding	Good	Yes	Bonded	28/08/2025	None present			TC.114; TC.115	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1		Similar to other sampled items	
McGregor	McG-F	1	MGF121	Box Room	Floor	Vinyl asbestos tiles	Floor covering	Good	No	Bonded	28/08/2025	None present			TC.116	Yes	Chrysotile	L	Flooring in good condition and considered stable. Signage on building; no individual label.	MP 1		Similar to other sampled items	
McGregor	McG-F	1	F101.2	Toilet/shower	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0097	0097	N/A	No	-	N/A			OH97072 / 097	2160856B-8235	
McGregor	McG-F	1	Various other rooms	F Block	Toilet/shower walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0097	-	N/A	No	-	N/A					
McGregor	McG-G	1	External	Outside of building	Eave soffits	Fibre-cement sheet	Cladding	Good	Yes	Bonded	28/08/2025	None present			TC.117; TC.118	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1		Similar to other sampled items	
McGregor	McG-G	1	MGG121	Box Room	Floor	Vinyl asbestos tiles	Floor covering	Good	No	Bonded	28/08/2025	None present			TC.119	Yes	Chrysotile	L	Flooring in good condition and considered stable. Signage on building; no individual label.	MP 1		Similar to other sampled items	
McGregor	McG-K	1	External	Outside of building	Eave soffits	Fibre-cement sheet	Cladding	Good	Yes	Bonded	28/08/2025	None present			TC.120; TC.121	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1		Similar to other sampled items	
McGregor	McI	1	-	I Block	Eave soffits	Fibre-cement sheet	Cladding	Good	yes	Bonded	N/A	N/A	No Sample	-	N/A	No	-	N/A	New Cement sheet installed	-			
McGregor	McH	1	-	H Block	Eave soffits	Fibre-cement sheet	Cladding	Good	yes	Bonded	N/A	N/A	No Sample	-	N/A	No	-	N/A	New Cement sheet installed	-			
McGregor	McG-J	1	-	Outside of building	Slotted eave soffits	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0070	0070	N/A	Removed	Chrysotile	L	New Cement sheet installed	MP 1	OH97072 / 070	2160856B-7748	1/11/2016
McGregor	McG-J	1	J101.2	Toilet/shower	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0071	0071	N/A	No	-	N/A	Some panels covered in bathroom tiles		OH97072 / 071	2160856B-7748	
McGregor	McG-J	1	J101.2	Toilet/shower	Ceiling	Plasterboard	Cladding	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A					
McGregor	McG-J	1	Various other rooms	J Block	Toilet/shower walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0071	-	N/A	No	-	N/A	Some panels covered in bathroom tiles				
McGregor	McG-J	1	Various other rooms	J Block	Toilet/shower ceiling	Plasterboard	Cladding	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A					
McGregor	McG-J	1	MGJ101	Room	Ceiling	Plasterboard	Cladding	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A					
McGregor	McG-J	1	Various other rooms	J Block Rooms	Ceiling	Plasterboard	Cladding	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A					
McGregor	McG-J Similar to J	1	Various other rooms	Blocks similar to J Block	Toilet/shower walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0071	-	N/A	No	-	N/A	Some panels covered in bathroom tiles				
McGregor	McG-J Similar to J	1	Various other rooms	Blocks similar to J Block	Toilet/shower ceiling	Plasterboard	Cladding	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A					
McGregor	McG-J Similar to J	1	Various other rooms	Blocks similar to J Block Rooms	Ceiling	Plasterboard	Cladding	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A					
McGregor	McG-L	1	External	Outside of building upper and lower level	Eave sheeting	Fibre-cement sheet	Cladding	Good	Yes	Bonded	28/08/2025	None present	0073	0073	TC.122; TC.123; TC.124	Yes	Chrysotile	L	Includes vented and unvented sheets. Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1	OH97072 / 073	2160856B-7749	
McGregor	McG-L	1	MGL103	Male toilet	Vent pipe	Fibre-cement pipe	Vent pipe	Good	Yes	Bonded	28/08/2025	None present	0074	0074	TC.125	Yes	Chrysotile	L	Similar installed on other buildings, some have been replaced with PVC pipes. Material coated and stable.	MP 1	OH97072 / 074	2160856B-7749	

Building Group	Building	Level	Room No. (If applicable)	Primary Location	Secondary Location	Type of Material	Application	Condition	Painted / Sealed (Yes / No)	Friable or Bonded	Inspection Date	Label Status	Sample Reference	Photo Reference Historical	Photo Reference 2025	Asbestos Yes or No	Asbestos Type (if present)	Risk Assessment	Comments	Management Plan	Laboratory No.	Analysis Certificate No.	Date Removed/ Remediated
McGregor	McG-L	1	MGL103	Male toilet	Wall	Fibre-cement sheet	Cladding	Good	Yes	Bonded	28/08/2025	None present	Refer 0075	-	TC.126	Yes	Chrysotile	L	Brick walls to external. Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1		Similar to other sampled items	
McGregor	McG-L	1	MGL112	Female toilet	Wall	Fibre-cement sheet	Cladding	Good	Yes	Bonded	28/08/2025	None present	Refer 0075	-	TC.131	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1		Similar to other sampled items	
McGregor	McG-L	1	MGL104	PWD toilet	Floor	Cream / beige vinyl floor tile	Floor covering	Poor	Yes	Bonded	N/A	N/A	0077	0077	N/A	Removed	Chrysotile	L		MP 3	OH97072 / 077	2160856B-7749	1/7/2014
McGregor	McG-L	1	MGL104	PWD toilet	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	28/08/2025	None present	0078	0078	TC.128	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1	OH97072 / 078	2160856B-8235	
McGregor	McG-L	1	MGL103	Male toilet	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	28/08/2025	None present	Refer 0078	-	TC.127	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1		Similar to other sampled items	
McGregor	McG-L	1	MGL112	Female toilet	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	28/08/2025	None present	Refer 0078	-	TC.129; TC.130	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1		Similar to other sampled items	
McGregor	McG-L	1	MGL113	Storeroom	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	28/08/2025	None present	Refer 0078	-	TC.132	Removed	Chrysotile	L	Plasterboard ceiling tiles now present.	MP 1			Unknown
McGregor	McG-L	1	-	Cleaner's room	S-W wall to external	Fibre-cement sheet	Cladding	Good	Yes	Bonded	28/08/2025	None present	0079	0079	TC.133	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1	OH97072 / 079	Similar to other sampled items	
McGregor	McG-L	1	-	Outside of building	Eave soffits behind Kitchen area	Fibre-cement sheet	Cladding	Good	Yes	Bonded	28/08/2025	None present	0080	0080	TC.124	Yes	Chrysotile	L	Non-slotted	MP 1	OH97072 / 080	2160856B-8235	
McGregor	McG-L	1	-	External of female toilets	Wall panel	Fibre-cement sheet	Cladding	Fair	Yes	Bonded	N/A	N/A	0072	0072	N/A	Removed	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 3	OH97072 / 072	2160856B-7749	1/7/2014
McGregor	McG-L	1	MGL104	PWD toilet	Rear wall	Fibre-cement sheet	Cladding	Fair / good	Yes	Bonded	28/08/2025	None present	0075	0075	TC.134	Yes	Chrysotile	L	Unpainted edges at penetrations, unpainted in ceiling space otherwise stable.	MP 2	OH97072 / 075	2160856B-7749	
McGregor	McG-L	1	MGL104	PWD toilet	Floor	Blue vinyl floor tile	Floor covering	Poor	Yes	Bonded	N/A	N/A	0076	0076	N/A	Removed	Chrysotile	L	Rear section of toilet, through small door	MP 3	OH97072 / 076	2160856B-7749	1/7/2014
McGregor	McG-L	1	MGL104	Kitchen above coldroom	Ceiling	Fibre-cement sheet	Cladding	Poor/damaged	No	Bonded	28/08/2025	None present	0075	0075	TC.66; TC.67	Yes	Chrysotile	L	Ceiling sheeting has been damaged and loose fragments present on top of cold room panels; restrict access.	MP 4	OH97072 / 075	2160856B-7749	
McGregor	McG-L	1	-	Outside of building	Decorative wall panels	Unknown backing	Backing material	Unknown	Yes	Bonded	28/08/2025	None present	-	McG-L	TC.135; TC.136	Unknown	-	-	Possible fibre-cement behind stone chip finish			Similar to other sampled items	
McGregor	McG-M	1	-	Rec Hall	Slotted eave soffits	Fibre-cement sheet	Cladding	Good	Yes	Bonded	28/08/2025	None present	0082	0082	TC.137	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1	OH97072 / 082; Q46024S04	2160856B-8235; Q46024R01	
McGregor	McG-M	1	-	Rec Hall	Non-slotted eave soffits	Fibre-cement sheet	Cladding	Good	Yes	Bonded	28/08/2025	None present	0083	0083	TC.137; TC.138	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.			2160856B-8235	
McGregor	McG-M	1	MGM101	Rec Hall	N-E wall, between dart board and fridge	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0084	0084	N/A	Removed	Chrysotile	L	Building demolished	MP 1	OH97072 / 084	2160856B-8235	Prior to 2018 Inspection
McGregor	McG-M	1	MGM101	Rec Hall	S-W wall	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	-	-	N/A	Removed	-	-	Building demolished			-	
McGregor	McG-M	1	-	Rec Hall	External wall, planking	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0081	0081	N/A	Removed	Chrysotile	L	Building demolished	MP 3	OH97072 / 081	2160856B-8235	1/7/2014
McGregor	McG-M	1	MGM101	Rec Hall	N-E section, one new panel	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	-	-	N/A	No	-	N/A	Building demolished				
McGregor	McG-RA House	1	-	Outside of building	Lining of sunhoods	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0099	0099	N/A	Removed	Chrysotile	L	Building demolished	MP 1	OH97072 / 099	2160856B-7752	
McGregor	McG-RA House	1	-	North 'patio' area	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0100	0100	N/A	Removed	Chrysotile	L	Includes panel under window	MP 1	OH97072 / 100	2160856B-7752	26/10/2022
McGregor	McG-RA House	1	-	North 'patio' area	Slotted eaves soffits	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0301	0301	N/A	Removed	Chrysotile	L		MP 1	OH97072 / 301	2160856B-7752	26/10/2022
McGregor	McG-RA House	1	-	West courtyard	Panel behind timber on garage wall section	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0302	0302	N/A	Removed	Chrysotile	L		MP 1	OH97072 / 302	2160856B-7752	26/10/2022
McGregor	McG-RA House	1	-	Pantry	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0304	0304	N/A	Removed	Chrysotile	L		MP 1	OH97072 / 304	2160856B-7752	26/10/2022
McGregor	McG-RA House	1	-	Pantry	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0305	0305	N/A	Removed	Chrysotile	L		MP 1	OH97072 / 305	2160856B-7752	26/10/2022
McGregor	McG-RA House	1	-	Bathroom/Toilet	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0304	-	N/A	Removed	Chrysotile	L		MP 1			26/10/2022
McGregor	McG-RA House	1	-	Bathroom/toilet	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0305	-	N/A	Removed	Chrysotile	L	Some sections tiled over	MP 1			26/10/2022
McGregor	McG-RA House	1	-	Ensuite	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0304	-	N/A	Removed	Chrysotile	L		MP 1			26/10/2022
McGregor	McG-RA House	1	-	Ensuite	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0305	-	N/A	Removed	Chrysotile	L		MP 1			26/10/2022
McGregor	McG-RA House	1	Garage	Roof gable	Infill panels	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0098	0098	N/A	No	-	N/A			OH97072 / 098	2160856B-7752	
McGregor	McG-RA House	1	-	Laundry	Wall panel at sink	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0303	0303	N/A	No	-	N/A	Other walls are plasterboard		OH97072 / 303	2160856B-7752	
McGregor	McG-X	1	-	Veranda	Slotted eave soffit	Fibre-cement sheet	Cladding	Good	Yes	Bonded	28/08/2025	None present	0067	0067	TC.139	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1	OH97072 / 067; Q46024S05	2160856B-7743; Q46024R01	
McGregor	McG-X	1	-	Veranda	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	28/08/2025	None present	0068	0068	TC.140	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1	OH97072 / 068	2160856B-7743	
McGregor	McG-X	1	-	Veranda	Wall panel above door	Fibre-cement sheet	Cladding	Good	Yes	Bonded	28/08/2025	None present	Refer 0068	-	TC.141	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1		Similar to other sampled items	
McGregor	McG-X	1	-	Gable end on roof	Wall panel	Fibre-cement sheet	Cladding	Good	Yes	Bonded	28/08/2025	None present	Refer 0068	-	TC.142	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label. Visually accessible from ground level only.	MP-1		Similar to other sampled items	

Building Group	Building	Level	Room No. (If applicable)	Primary Location	Secondary Location	Type of Material	Application	Condition	Painted / Sealed (Yes / No)	Friable or Bonded	Inspection Date	Label Status	Sample Reference	Photo Reference Historical	Photo Reference 2025	Asbestos Yes or No	Asbestos Type (if present)	Risk Assessment	Comments	Management Plan	Laboratory No.	Analysis Certificate No.	Date Removed/ Remediated
McGregor	McG-X	1	MGX109	Male toilets	Cubicle partition walls	Compressed fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0069	0069	N/A	No	-	N/A			OH97072 / 069	2160856B-7743	
McGregor	McG-X	1	MGX108	Female toilets	Cubicle partition walls	Compressed fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0069	-	N/A	No	-	N/A					
Mirambeena	Children's Centre	1	-	Front entry	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0276	0276a / b	N/A	No	-	N/A			OH97072 / 276	2160856B-8215	
Mirambeena	Children's Centre	1	-	Front entry	Slotted eaves	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0277	0277	N/A	No	-	N/A			OH97072 / 277	2160856B-8215	
Mirambeena	Children's Centre	1	-	Front entry	Solid Eaves	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0278	0278A	N/A	No	-	N/A	Refer rear of building, solid eaves - Photo 0278b		OH97072 / 278	2160856B-8215	
Mirambeena	Children's Centre	1	-	Rear of building	Awning	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0279	0279	N/A	No	-	N/A	One only		OH97072 / 277	2160856B-8215	
Mirambeena	Children's Centre	1	-	East end, Nursery	Walls, small Kitchen area	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0280	0280a	N/A	No	-	N/A	Suspect installed in West end Nursery, no access (sleeping infants)		OH97072 / 280	2160856B-8215	
Mirambeena	Children's Centre	1	-	East end, Nursery	Storeroom, walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0280	0280b	N/A	No	-	N/A	Refer in Administration & Office				
Mirambeena	Children's Centre	Roof	-	Gable ends	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0280	Roof	N/A	No	-	N/A					
McGregor	McG-X	1	External	Rear section	Eave sheeting	Fibre-cement sheet	Cladding	Good	Yes	Bonded	28/08/2025	N/A			TC.151	No		N/A					
N	N-1	1	External	Front of building	Eave soffits	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0506	0506	N/A	No	-	N/A					
N	N-1	1	External	Front of building	Wall panel behind lattice	Fibre-cement sheet	Cladding	Good	No	Bonded	N/A	N/A	Refer 0505	-	N/A	No	-	N/A	Appears, unpainted as well in Office				
N	N-1	1	-	Lunchroom	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0507	0507	N/A	No	-	N/A					
N	N-1	1	-	Storeroom, off Lunchroom	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0508	0508	N/A	No	-	N/A					
N	N-1	1	-	Office	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0508	-	N/A	No	-	N/A					
N	N-1	1	In yard	On ground	-	Fibre-cement sheet	Stored pieces	Fair/Good	No	Bonded	N/A	N/A	-	-	N/A	No	-	N/A	New fibro				
N	N-1	Roof	External	Front of building	Roof gable infill panel	Fibre-cement planks	Cladding	Fair/Good	Yes/No	Bonded	N/A	N/A	0505	0505	N/A	No	-	N/A	"Shadow-line"				
N	N-2	-	-	-	-	-	-	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A	No suspect materials identified.				
N	N-3	1	External small building	Toilet / E384shower block	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0398	0398	N/A	No	-	N/A	Probably behind tiles as well				
N	N-3	1	External small building	Toilet/shower block	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0398	0398	N/A	No	-	N/A					
N	N-4	-	-	-	-	-	-	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A	No suspect materials identified.				
N	N-5	1	External	Front of shed	Roof gable infill panel	Fibre-cement sheet	Cladding	Fair	Yes	Bonded	28/08/2025	None present	0400	0400	TC.144	Yes	Chrysotile	L	Sheeting in fair condition and considered stable	MP 2		Similar to other sampled items	
N	N-5	1	External	Rear of shed	Roof gable infill panel	Fibre-cement sheet	Cladding	Fair	Yes / No	Bonded	28/08/2025	None present	0400	0400	TC.143	Yes	Chrysotile	L	"Shadow-line". Unpainted on inside	MP 2		Similar to other sampled items	
N	N-5	1	External	N-E side of small shed	Wall	Fibre-cement sheet	Cladding	Good	Yes / No	Bonded	N/A	N/A	0399	0399	N/A	Removed	Chrysotile	L	Replaced with metal wall panel				Prior to 2018
N	N-5	1	External	S-E side of small shed	Wall	Fibre-cement sheet	Cladding	Good	Yes / No	Bonded	N/A	N/A	Refer 0399	-	N/A	Removed	Chrysotile	L	Replaced with metal wall panel				Prior to 2018
N	N-6	-	-	-	-	-	-	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A	No suspect materials identified.				
N	N-7	-	-	-	-	-	-	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A	No suspect materials identified.				
N	N-Residence	1	N-114	Sun-room	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	26/09/2025	None present	0502	0502	TC.145	Yes	Chrysotile Amosite	L	Sheeting in good condition and considered stable.	MP 1		Similar to other sampled items	
N	N-Residence	1	External	Around building front section	Eave soffits	Fibre-cement sheet	Cladding	Good	Yes	Bonded	26/09/2025	None present	0503	0503	TC.146; TC.147	Yes	Chrysotile	L	Sheeting in good condition and considered stable. D moulding cover/joiner strips. Including front foyer ceiling.	MP 1		Similar to other sampled items	
N	N-Residence	1	External	Around building rear section	Eave soffits	Fibre-cement sheet	Cladding	Good	Yes	Bonded	26/09/2025	N/A			N/A	No		N/A	Plastic moulding cover/joiner strips.				
N	N-Residence	1	N-116	Laundry	Wall	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0501	0501	N/A	No	-	N/A					
N	N-Residence	1	NB-103	Fire-place	Door seal	Fibrous door seal	Door seal	Fair	No	Friable	N/A	N/A	-	N-Res SMF	N/A	No	-	N/A	Fibre diameter estimated at 5 -8µm; no <3µm fibres observed				
N	N-Residence	Roof	External	N-E side of building	Roof gable infill panel	Fibre-cement sheet	Cladding	Good	Yes	Bonded	26/09/2025	None present	0504	0504	TC.148	Yes	Chrysotile Amosite	L	"Shadow-line" Sheeting in good condition and considered stable.	MP 1		Similar to other sampled items	
N	N-Residence	Roof	External	S-W side of building	Roof gable infill panel	Fibre-cement sheet	Cladding	Good	Yes	Bonded	26/09/2025	None present	Refer 0504	-	TC.149	Yes	Chrysotile Amosite	L	"Shadow-line" Sheeting in good condition and considered stable.	MP 1		Similar to other sampled items	
N	N-Residence	Roof	External	Centre of roof section	Roof gable infill panel	Fibre-cement sheet	Cladding	Good	Yes	Bonded	26/09/2025	None present	Refer 0504	Refer 0504	TC.150	Yes	Chrysotile Amosite	L	"Shadow-line" Sheeting in good condition and considered stable.	MP 1		Similar to other sampled items	
O	O-1	1	01-103	Entry hall to Student Admin room	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0101	0101	N/A	No	-	N/A	Student Admin. Exams Pack / Distribution Room 01 104A, plasterboard, brick & timber walls, plasterboard ceiling tiles		OH97072 / 101	2160856B-7692	

Building Group	Building	Level	Room No. (If applicable)	Primary Location	Secondary Location	Type of Material	Application	Condition	Painted / Sealed (Yes / No)	Friable or Bonded	Inspection Date	Label Status	Sample Reference	Photo Reference Historical	Photo Reference 2025	Asbestos Yes or No	Asbestos Type (if present)	Risk Assessment	Comments	Management Plan	Laboratory No.	Analysis Certificate No.	Date Removed/ Remediated
O	O-1	1	01-103	Entry hall to Student Admin room	Access hole cover	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0102	0102	N/A	No	-	N/A			OH97072 / 102	2160856B-7692	
O	O-1	1	01-103	Student Admin Storage	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0103	0103	N/A	No	-	N/A			OH97072 / 103	2160856B-7692	
O	O-1	1	01-102	Male Toilet	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0104	0104	N/A	No	-	N/A			OH97072 / 104	2160856B-7692	
O	O-1	1	01-101	Foyer	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0105	0105 A	N/A	No	-	N/A			OH97072 / 105	2160856B-7692	
O	O-1	1	01-101	North entry	Eaves soffits	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0105	0105 B / C	N/A	No	-	N/A	Also narrow eaves soffits outside Lunchroom 01-111, inset photo				
O	O-1	1	01-103	Disabled Toilet / Baby Change room	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0105	0105 D	N/A	No	-	N/A					
O	O-1	1	01-103	Female toilet	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0105	0105 E	N/A	No	-	N/A					
O	O-1	1	01-112	Storage room	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0105	0105 F	N/A	No	-	N/A					
O	O-1	1	01-111	Lunch room	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0105	-	N/A	No	-	N/A					
O	O-1	1	01-105	Marketing	Tiles, ceiling	Composite	Suspended ceiling tile	Good	Yes / No	Friable	N/A	N/A	0106	-	N/A	No	-	N/A	Sealed on exposed side only		OH97072 / 106	2160856B-7692	
O	O-1	1	01-106	Marketing	Tiles, ceiling	Composite	Suspended ceiling tile	Good	Yes / No	Friable	N/A	N/A	Refer 0106	-	N/A	No	-	N/A	Sealed on exposed side only				
O	O-1	1	-	Various Other Rooms	Walls	Plasterboard	Cladding	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A	Remaining rooms, combination of plasterboard & timber walls. Room 01 108A, plasterboard ceiling tiles				
O	O-2	1	02-107A	Pick & Process	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0107	0107	N/A	No	-	N/A	Throughout 02 107A, 02 108, 02 108A. Common wall in 02 107 with 02 107A. All ceilings - plasterboard.		OH97072 / 107	2160856B-7692	
O	O-2	1	02-107B	Pallet store	North wall only	Fibre-cement	Cladding	Good	No	Bonded	N/A	N/A	0108	0108	N/A	No	-	N/A			OH97072 / 108	2160856B-7692	
O	O-2	1	02-107A	Main entry to Pick & Process	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0109	0109	N/A	No	-	N/A	Entry at covered Dispatch & Receipt area		OH97072 / 109	2160856B-7692	
O	O-2	1	-	Outside 02 108A	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0110	0110	N/A	No	-	N/A			OH97072 / 110	2160856B-7692	
O	O-2	1	-	Outside 02 101	Eaves soffits	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0111	0111	N/A	No	-	N/A			OH97072 / 111	2160856B-7692	
O	O-2	1	02-105	Male Toilet	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0112	0112	N/A	No	-	N/A	Including walls of 2 cubicles at rear of toilet		OH97072 / 112	2160856B-7692	
O	O-2	1	02-105	Male Toilet	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0113	0113	N/A	No	-	N/A			OH97072 / 113	2160856B-7692	
O	O-2	1	02-105	Male Toilet	Toilet cubicle divider	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0114	0114	N/A	No	-	N/A	1st toilet cubicle in toilet		OH97072 / 114	2160856B-7692	
O	O-2	1	02-101	Staff Common (lunch room)	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0115	0115	N/A	No	-	N/A	Masonite wall cladding		OH97072 / 115	2160856B-7692	
O	O-2	1	02-111	Painters	Eaves soffits	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0116	0116	N/A	No	-	N/A	Extends behind 02 104, 02 102, 02 101, 02 105 & 02 108		OH97072 / 116	2160856B-7692	
O	O-2	1	02-112A	Store	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0117	0117	N/A	No	-	N/A	Wall not sealed in 02 112, common wall		OH97072 / 117	2160856B-7692	
O	O-2	1	02-112A	Store	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0118	0118	N/A	No	-	N/A	No ceiling in 02 112		OH97072 / 118	2160856B-7692	
O	O-2	1	-	Chemical Shed, right side room	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0119	0119A	N/A	No	-	N/A	Right side wall only		OH97072 / 119	2160856B-7692	
O	O-2	1	-	Chemical Shed, right side room	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0120	0120A	N/A	No	-	N/A			OH97072 / 120	2160856B-7692	
O	O-2	1	-	Chemical Shed, left side room	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0119	0119B	N/A	No	-	N/A	Room with fertiliser				
O	O-2	1	-	Chemical Shed, left side room	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0120	0120B	N/A	No	-	N/A					
O	O-2	1	02-102	Cleaners	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0121	0121	N/A	No	-	N/A	Left side wall only, right side - masonite		OH97072 / 121	2160856B-7692	
O	O-2	1	02-102	Cleaners	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0122	0122	N/A	No	-	N/A			OH97072 / 122	2160856B-7692	
O	O-2	1	02-103A	Corridor	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0123	0123 A	N/A	No	-	N/A			OH97072 / 123	2160856B-7692	
O	O-2	1	02-103A	Corridor	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0124	0124 A	N/A	No	-	N/A			OH97072 / 124	2160856B-7692	
O	O-2	1	02-102A	Office Grounds	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0123	0123 B	N/A	No	-	N/A					
O	O-2	1	02-102A	Office Grounds	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0124	0124 B	N/A	No	-	N/A					
O	O-2	1	02-104	Maintenance	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0123	-	N/A	No	-	N/A					
O	O-2	1	02-104	Maintenance	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0124	-	N/A	No	-	N/A					

Building Group	Building	Level	Room No. (If applicable)	Primary Location	Secondary Location	Type of Material	Application	Condition	Painted / Sealed (Yes / No)	Friable or Bonded	Inspection Date	Label Status	Sample Reference	Photo Reference Historical	Photo Reference 2025	Asbestos Yes or No	Asbestos Type (If present)	Risk Assessment	Comments	Management Plan	Laboratory No.	Analysis Certificate No.	Date Removed/ Remediated	
O	O-2	1	02-103C	Comp. room	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0125	0125 A	N/A	No	-	N/A			OH97072 / 125	2160856B-7692		
O	O-2	1	02-103C	Comp. room	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0126	0126	N/A	No	-	N/A			OH97072 / 126	2160856B-7692		
O	O-2	1	02-103B	Paint Store	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0125	0125 B	N/A	No	-	N/A	1 wall only					
O	O-2	1	02-103	Workshop	Near grinder	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0125	-	N/A	No	-	N/A	Narrow strip of sheet near large grinder, West wall, above chest freezer					
O	O-2	1	02-103G	Store	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0125	0125 C	N/A	No	-	N/A	1 wall only					
O	O-2	1	02-106	Staff Common (lunch room)	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0128	0128 A	N/A	No	-	N/A			OH97072 / 128	2160856B-7692		
O	O-2	1	02-106	Staff Common (lunch room)	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0129	0129 A	N/A	No	-	N/A	Wall behind fridge / microwave - masonite			OH97072 / 129	2160856B-7692	
O	O-2	1	02-106A	Toilet	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0128	0128 B	N/A	No	-	N/A						
O	O-2	1	02-106A	Toilet	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0129	0129 B	N/A	No	-	N/A	3 walls only					
O	O-2	1	02-103M	Store	Internal	-	-	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A	No Asbestos Detected. Internal plywood walls & ceiling					
O	O-2	2	02-202	Office	External walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0127	0127 A	N/A	No	-	N/A			OH97072 / 127	2160856B-7692		
O	O-2	2	02-202	Office	Internal walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0127	0127 B	N/A	No	-	N/A						
O	O-2	2	02-202	Office	Internal ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0127	0127 C	N/A	No	-	N/A						
O	O-2	2	02-205	Pick & Process	Mezz Store	-	-	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A	No Asbestos Detected					
O	O-2	-	-	4 Bay Red Shed Paper store	Dividing wall	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0130	0130	N/A	No	-	N/A	Refer as common wall between each 2 Bay sections			OH97072 / 130	2160856B-7692	
O	O-2 Grounds	-	-	Maintenance	Yard area	-	-	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A	Several Sheds Checked - No Asbestos Detected					
O	O-3	1	03-105	Window awnings	Decorative	Fibre-cement	Decorative panels	Good	Yes	Bonded	N/A	N/A	0131	0131	N/A	No	-	N/A	Also installed outside rooms 03 102, 03 103 & 03 103A			OH97072 / 131	2160856B-7692	
O	O-3	1	03-101	Front entry	Awning	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0132	0132	N/A	No	-	N/A	Curved panel on awning			OH97072 / 132	2160856B-7692	
O	O-3	1	03-101	Front entry	Awning	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0133	0133	N/A	No	-	N/A	Vertical panel on awning. Water damage at base of curved section.			OH97072 / 133	2160856B-7692	
O	O-3	1	03-119	Printer room	Vinyl tiles	Polymer bound	Flooring	Good	Yes	Bonded	N/A	N/A	0134	0134	N/A	No	-	N/A	Blue colour tile. Also installed in rooms 03 105A, 03 105B, 03 105C			OH97072 / 134	2160856B-7692	
O	O-3	1	03-119	Printer room	Vinyl tiles	Polymer bound	Flooring	Good	Yes	Bonded	N/A	N/A	0135	0135	N/A	No	-	N/A	Grey colour tile			OH97072 / 135	2160856B-7692	
O	O-3	1	Various	-	-	-	-	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A	Remaining rooms, combination of plasterboard & brick walls. Plasterboard ceilings & ceiling tiles.					
O	O-4	1	-	Front entry	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0136	0136	N/A	No	-	N/A			OH97072 / 136	2160856B-7692		
O	O-4	1	-	Front entry	Eaves soffits	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0137	0137	N/A	No	-	N/A			OH97072 / 137	2160856B-7692		
O	O-4	1	Various	-	-	-	-	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A	Remainder of building including mezzanine, plasterboard walls					
OV1 1	OV1.1	1	OV1-1102	Ablutions	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	19/08/2025	None present	0413	0413a	TC.27	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1	OH97072 / 413	2160856B-8390		
OV1 1	OV1.1	1	OV1-113	Urinal	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	19/08/2025	None present	Refer 0413	0413b	TC.28	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1		Similar to other sampled items		
OV1 1	OV1.1	1	OV1-1104	Showers	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	19/08/2025	None present	0414	0414	TC.29	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1	OH97072 / 414	2160856B-8390		
OV1 1	OV1.1	1	OV1-1111	Ablutions	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	19/08/2025	None present	0415	0415a	TC.30	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1	OH97072 / 415	2160856B-8390		
OV1 1	OV1.1	1	OV1-1110	Urinal	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	19/08/2025	None present	Refer 0415	0415b	TC.31	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1		Similar to other sampled items		
OV1 1	OV1.1	1	OV1-1109	Showers	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	19/08/2025	None present	0416	0416	TC.32	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1	OH97072 / 416	2160856B-8390		
OV1 1	OV1.1	1	OV1-1108	Ablutions	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	19/08/2025	None present	0417	0417a	TC.33	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1	OH97072 / 417	2160856B-8390		
OV1 1	OV1.1	1	OV1-1107	Ablutions	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	19/08/2025	None present	Refer 0417	0417b	N/A	Yes	Chrysotile	L	No access; door screwed shut; suspect material remains.	MP 1		Similar to other sampled items		
OV1 1	OV1.1	1	OV1-1112	Garden Shed	-	-	-	-	-	-	N/A	N/A	-	Garden Shed	N/A	No	No Asbestos Detected	N/A	No suspect ACM Identified					
OV1 2	Metal shed	-	-	-	-	-	-	-	-	-	N/A	N/A	-	Oval 2 Shed	N/A	No	-	N/A	No suspect ACM Identified					
OV1 2	OV2.1	1	OV2-1105	Change Room	Entry, upper west wall	Fibre-cement	Cladding	Good	Yes	Bonded	19/08/2025	None present	0427	0427a	TC.34	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1	OH97072 / 427	2160856B-8388		

Building Group	Building	Level	Room No. (If applicable)	Primary Location	Secondary Location	Type of Material	Application	Condition	Painted / Sealed (Yes / No)	Friable or Bonded	Inspection Date	Label Status	Sample Reference	Photo Reference Historical	Photo Reference 2025	Asbestos Yes or No	Asbestos Type (If present)	Risk Assessment	Comments	Management Plan	Laboratory No.	Analysis Certificate No.	Date Removed/ Remediated
OVAL 2	OV2.1	1	OV2-1105	Locker room	Upper walls all sides	Fibre-cement	Cladding	Good	Yes	Bonded	19/08/2025	None present	Refer 0427	0427b	TC.35; TC.36	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1		Similar to other sampled items	
OVAL 2	OV2.1	1	OV2-1118	Showers	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	19/08/2025	None present	0428	0428	TC.37	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 3	OH97072 / 428	2160856B-8388	
OVAL 2	OV2.1	1	OV2-1117	Urinal	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	19/08/2025	None present	0429	0429	TC.38; TC.39	Yes	Chrysotile	L	Including small infill panel above toilet in cubicle. Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1	OH97072 / 429	2160856B-8388	
OVAL 2	OV2.1	1	OV2-1109	Change Room	Entry, upper walls three sides	Fibre-cement	Cladding	Good	Yes	Bonded	19/08/2025	None present			TC.40	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1		Similar to other sampled items	
OVAL 2	OV2.1	1	OV2-1109	Locker room	Upper walls all sides	Fibre-cement	Cladding	Good	Yes	Bonded	19/08/2025	None present			TC.41; TC.42	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1		Similar to other sampled items	
OVAL 2	OV2.1	1	OV2-1120	Showers	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	19/08/2025	None present			TC.43	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 3		Similar to other sampled items	
OVAL 2	OV2.1	1	OV2-1119	Urinal	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	19/08/2025	None present			TC.44; TC.45	Yes	Chrysotile	L	Including small infill panel above toilet in cubicle. Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1		Similar to other sampled items	
OVAL 2	OV2.1	1	OV2-1107 / 1104	Umpire's Room and Store	Upper Walls	Fibre-cement	Cladding	Good	Yes	Bonded	19/08/2025	None present	0431	0431	TC.46	Yes	Chrysotile	L	Ceiling & internal upper Gable end walls, Plasterboard. Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1	OH97072 / 431	2160856B-8388	
OVAL 2	OV2.1	1	OV2-1108 / 1111	Function Room and Store	Upper Walls	Fibre-cement	Cladding	Good	Yes	Bonded	19/08/2025	None present	Refer 0431	-	TC.47	Yes	Chrysotile	L	Ceiling & internal upper Gable end walls, Plasterboard. Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1		Similar to other sampled items	
OVAL 2	OV2.1	1	OV2-1107 / 1108	Umpire's Room/Function Room	Internal Partition Wall	Fibre-cement	Cladding	Good	Yes	Bonded	19/08/2025	None present	0431	0431	TC.48	Assumed	Chrysotile (suspected)	L	Sheeting in good condition and considered stable. Signage on building; no individual label.	MP 1		Similar to other sampled items	
OVAL 2	OV2.1	1	Dance Hall	Gable on roof	Gable end	Fibre-cement	Cladding	Good	Yes	Bonded	19/08/2025	None present	Refer 0435	0435d	TC.49	Yes	Chrysotile	L		MP 1		Similar to other sampled items	
OVAL 2	OV2.1	1	OV2-1101 / 1102 / 1103	Foyer & Clinics	Walls & Ceilings	Plasterboard	Cladding	Good	Yes	Bonded	N/A	N/A	N/A	-	N/A	No	-	N/A	All plasterboard materials				
OVAL 2	OV2.1	1	OV2-1116	PWDT	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0432	0432	N/A	No	-	N/A	Ceiling - plasterboard. Entry room, walls & ceilings - plasterboard. Toilet beside - plasterboard ceiling.		OH97072 / 432	2160856B-8388	
OVAL 2	OV2.1	1	OV2-1112 / 1113	Store	Inside walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0433	0433	N/A	No	-	N/A			OH97072 / 433	2160856B-8388	
OVAL 2	OV2.1	1	OV2-1112 / 1113	Store	Window infill panels	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0434	0434a	N/A	No	-	N/A	2 Large panels & 2 Small panels		OH97072 / 434	2160856B-8388	
OVAL 2	OV2.1	1	OV2-1114	Store	Inside walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0433	0433	N/A	No	-	N/A					
OVAL 2	OV2.1	1	OV2-1114	Store	Window infill panels	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0434	0434b	N/A	No	-	N/A					
OVAL 2	OV2.1	1	External of Corridor OV2-1115	East entry	Eaves soffits	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0436	0436	N/A	No	-	N/A			OH97072 / 436	2160856B-8388	
OVAL 2	OV2.1	1	OV2-1124	Upper walls on arched section	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0437	0437	N/A	No	-	N/A	Both sides of arched wall. Also on North side of room.		OH97072 / 437	2160856B-8388	
OVAL 2	OV2.1	1	-	Small Building	Canteen	-	-	-	-	-	N/A	N/A	-	Canteen	N/A	No	-	-	Not Accessed, not suspected to contain ACM				
OVAL 2	OV2.1	G	Dancehall.	Under building, East side	Wall panels	Fibre-cement	Cladding	Fair	No	Bonded	19/08/2025	None present	0435	0435a / b	TC.51	Removed	Chrysotile	L	Damaged sheeting removed and replaced with new sheeting; debris on ground removed.	MP 4	OH97072 / 435	2160856B-8388	Unknown
OVAL 2	OV2.1	G	Dancehall, Stair Foyer Area OV2.1128	Under building, East side	Wall panels	Fibre-cement	Cladding	Fair	No	Bonded	19/08/2025	None present	0435	0435a / b	TC.52	Yes	Chrysotile	L	Sheeting currently unpainted however in relatively inaccessible area.	MP 4	OH97072 / 435	2160856B-8388	
OVAL 2	OV2.1	G	Dancehall	Under building, Western side	Wall panels	Fibre-cement	Cladding	Good	Yes	Bonded	19/08/2025	None present	Refer 0435	0435c	TC.50	Yes	Chrysotile	L	Debris on ground removed prior to 2025; sheeting remains in place in fair condition and considered stable.	MP 4		Similar to other sampled items	
OVAL 3	OV3.1	1	External of OV3-1103	Upper walls	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0418	0418a	N/A	No	-	N/A			OH97072 / 418	2160856B8389	
OVAL 3	OV3.1	1	External of OV3-1102	Above roller door	Wall	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0419	0419	N/A	No	-	N/A			OH97072 / 419	2160856B8389	
OVAL 3	OV3.1	1	OV3-1103	Ceiling	Tiles	Fibre-cement	Suspended tile	Good	Yes	Bonded	N/A	N/A	0420	0420a	N/A	No	-	N/A			OH97072 / 420	2160856B8389	
OVAL 3	OV3.1	1	All rooms, except Kitchen	Ceiling	Tiles	Fibre-cement	Suspended tile	Good	Yes	Bonded	N/A	N/A	Refer 0420	0420b/c/d	N/A	No	-	N/A	Not installed in Kitchen, plasterboard ceiling				
OVAL 3	OV3.1	1		Hall outside OV3-1106	Panel above door	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0421	0421	N/A	No	-	N/A			OH97072 / 421	2160856B8389	
OVAL 3	OV3.1	1		Hall at entry to OV3-1101	Panel around door	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0422	0422	N/A	No	-	N/A			OH97072 / 422	2160856B8389	
OVAL 3	OV3.1	1	OV3-1102	Kitchen	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0423	0423	N/A	No	-	N/A	Kitchen ceiling - plasterboard		OH97072 / 423	2160856B8389	
OVAL 3	OV3.1	1	OV3-1109	Change Room, Male	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0424	0424	N/A	No	-	N/A	Plasterboard ceilings		OH97072 / 424	2160856B8389	
OVAL 3	OV3.1	1	OV3-1117	Admin Room	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0424	-	N/A	No	-	N/A					
OVAL 3	OV3.1	1	OV3-1108	Change Room, Female	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0424	-	N/A	No	-	N/A					
OVAL 3	OV3.1	1	All remaining rooms		Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0424	-	N/A	No	-	N/A					
OVAL 3	OV3.1	1	OV3-1109	Change Room, Male	Cubicle dividers	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0425	0425	N/A	No	-	N/A			OH97072 / 425	2160856B8389	
OVAL 3	OV3.1	1	OV3-1108	Change Room, Female	Cubicle dividers	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0425	-	N/A	No	-	N/A					

Building Group	Building	Level	Room No. (If applicable)	Primary Location	Secondary Location	Type of Material	Application	Condition	Painted / Sealed (Yes / No)	Friable or Bonded	Inspection Date	Label Status	Sample Reference	Photo Reference Historical	Photo Reference 2025	Asbestos Yes or No	Asbestos Type (if present)	Risk Assessment	Comments	Management Plan	Laboratory No.	Analysis Certificate No.	Date Removed/ Remediated
OV	OV3.1	1	External of OV3-1108	Upper walls	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0426	0426	N/A	No	-	N/A	Installed to all of building, above doors, windows etc.		OH97072 / 426	2160856B8389	
OV	OV 4.1, Amenities	1	Ramp	Male side	Ramp floor	Fibre-cement	Flooring	Good	Yes	Bonded	N/A	N/A	0289	0289	N/A	No	-	N/A	Refer ramp on Female side		OH97072 / 289	2160856B-8212	
OV	OV 4.1, Amenities	1	OV4-1101	Male side	Partition wall, between Male / Female	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0270	0290a	N/A	No	-	N/A	Refer small panel above door, also on Female side. Photo male side		OH97072 / 290	2160856B-8212	
OV	OV 4.1, Amenities	1	OV4-1101	Male / Female	Small wall panel above entry door	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0270	0290b	N/A	No	-	N/A	Refer walls on Female side, several sheets - Photos				
OV	Shed's OV4.2, OV4.3 & OV4.4	-	-	-	-	-	-	-	-	-	N/A	N/A	-	OV 4 Sheds	N/A	No	-	N/A	Now moved to Oval 7				
OV	Entry Gate	-	-	No Access	-	-	-	-	-	-	N/A	N/A	-	Entry Gate	N/A	No	-	N/A	Visual only, Tin & Brick Construction				
OV	Metal shed	-	-	No Access	-	-	-	-	-	-	N/A	N/A	-	Metal shed	N/A	No	-	N/A	Not suspected to contain ACM				
OV	Officials / Commentators Stand	2	OV5.3	Veranda	Floor	Fibre-cement	Flooring	Good	No	Bonded	N/A	N/A	0455	0455a / b	N/A	No	-	N/A	No internal access, visual only. Not suspected to contain ACM.		OH97072 / 455	2160856B-8386	
OV	OV5.1	1		West entry	Window infill panels	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0457	0457	N/A	No	-	N/A	Refer, above windows, all of building		OH97072 / 457	2160856B-8386	
OV	OV5.1	1		West entry	Soffits	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0458	0458	N/A	No	-	N/A	Refer, all of building including front veranda. Upper roof area, plank cladding, Masonite materials.		OH97072 / 458	2160856B-8386	
OV	OV5.1	1	OV5.112	Gable on veranda	Wall	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0459	0459	N/A	No	-	N/A			OH97072 / 459	2160856B-8386	
OV	OV5.1	1	OV5.101	West end	Wall	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0460	0460	N/A	No	-	N/A			OH97072 / 460	2160856B-8386	
OV	OV5.1	1	OV5.101	Remaining Rooms	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0460	-	N/A	No	-	N/A	Not installed in OV5.109, Plasterboard. Plasterboard ceilings throughout building.				
OV	OV5.2	1	External	West entry	Roof & wall mouldings	Fibre-cement	Moulding	Fair	Yes	Bonded	19/08/2025	None present	0443	0443	TC.53; TC.54	Yes	Chrysotile Amosite	L	1 vertical & 2 roof moulding pieces; material in fair condition and considered stable. Building signage in place; no individual label.	MP 1	OH97072 / 443	2160856B-8386	
OV	OV5.2	1	OV5-202	Eastern entry, dividing wall	Wall	Fibre-cement	Cladding	Good	Yes	Bonded	19/08/2025	None present	0445	0445	TC.55	Yes	Chrysotile Amosite	L	Upper wall between Bar & Function Room, OV5-202. Sheeting in good condition and considered stable. Building signage in place; no individual label.	MP 1	OH97072 / 445	2160856B-8386	
OV	OV5.2	1	OV5-203	Visitors Change Room	Upper wall	Fibre-cement	Cladding	Good	Yes	Bonded	19/08/2025	None present	0448	0448	TC.56	Yes	Chrysotile	L	Installed on Eastern side only. Sheeting in good condition and considered stable. Building signage in place; no individual label.	MP 1	OH97072 / 448	2160856B-8386	
OV	OV5.2	1	OV5-205	Male Toilets	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	19/08/2025	None present	0449	0449	TC.57	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Building signage in place; no individual label.	MP 1	OH97072 / 449	2160856B-8386	
OV	OV5.2	1	OV5-211	Referee Toilets	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	19/08/2025	None present			TC.62	Assumed	Chrysotile (suspected)	L	Sheeting in good condition and considered stable. Building signage in place; no individual label.	MP 1		Similar to other sampled items	
OV	OV5.2	1	OV5-209	Female Toilets	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	19/08/2025	None present			TC.63	Assumed	Chrysotile (suspected)	L	Sheeting in good condition and considered stable. Building signage in place; no individual label.	MP 1		Similar to other sampled items	
OV	OV5.2	1	OV5-207	Home Change Room	Upper wall	Fibre-cement	Cladding	Good	Yes	Bonded	19/08/2025	None present	0451	0451	TC.58	Yes	Chrysotile	L	Installed on Western side only. Refer, all internal West side. Sheeting in good condition and considered stable. Building signage in place; no individual label.	MP 1	OH97072 / 451	2160856B-8386	
OV	OV5.2	1	OV5-208	Canteen enclosed verandah area	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	19/08/2025	None present	0453	0453a	TC.59	Yes	Chrysotile	L	Wall lining around roller doors. Sheeting in good condition and considered stable. Building signage in place; no individual label.	MP 1	OH97072 / 453	2160856B-8386	
OV	OV5.2	1	OV5-208	Canteen, beside roller doors	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	19/08/2025	None present	Refer 0453	0453b	TC.60	Yes	Chrysotile	L	Narrow walls beside / between roller doors, inside Canteen. Sheeting in good condition and considered stable. Building signage in place; no individual label.	MP 1		Similar to other sampled items	
OV	OV5.2	1		Eastern entry, ceiling tiles	Tiles	Fibre-cement	Suspended tile	* Good	* Yes	* Bonded	N/A	N/A	0446	0446	N/A	Removed	Chrysotile	H	* Restrict Access to ceiling space until removal has been completed. Potential for Asbestos dust on hangers for these ceiling tiles.	MP 6	OH97072 / 446	2160856B-8386	1/7/2014
OV	OV5.2	1	OV5-202	Bar, ceiling tiles	Tiles	Fibre-cement	Suspended tile	* Good	* Yes	* Bonded	N/A	N/A	Refer 0446	-	N/A	Removed	Chrysotile	H	* Restrict Access to ceiling space until removal has been completed. Potential for Asbestos dust on hangers for these ceiling tiles.	MP 6			1/7/2014
OV	OV5.2	1	OV5-204	Corridor	Tiles	Fibre-cement	Suspended tile	* Good	* Yes	* Bonded	N/A	N/A	Refer 0446	OV5-204 Corridor	N/A	Removed	Chrysotile	H	* Restrict Access to ceiling space until removal has been completed. Potential for Asbestos dust on hangers for these ceiling tiles.	MP 6			1/7/2014
OV	OV5.2	1	OV5-208	Canteen	Tiles	Fibre-cement	Suspended tile	* Good	* Yes	* Bonded	N/A	N/A	Refer 0446	OV5-204 Canteen	N/A	Removed	Chrysotile	H	* Restrict Access to ceiling space until removal has been completed. Potential for Asbestos dust on hangers for these ceiling tiles.	MP 6			1/7/2014
OV	OV5.2	1		External, East corner	Eaves soffits	Fibre-cement	Cladding	Fair	Yes	Bonded	N/A	N/A	0441	0441	N/A	No	-	N/A	Refer also to West & South sides of building. Minor cracking / damage.		OH97072 / 441	2160856B-8386	
OV	OV5.2	1		External, East corner	Fascia	Fibre-cement	Cladding	Fair	Yes	Bonded	N/A	N/A	0442	0442	N/A	No	-	N/A	Installed on all sides of building. Minor damage.		OH97072 / 442	2160856B-8386	
OV	OV5.2	1		West entry	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0444	0444	N/A	No	-	N/A	Masonite walls		OH97072 / 444	2160856B-8386	
OV	OV5.2	1	OV5-203	Visitors Change Room	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0447	0447	N/A	No	-	N/A			OH97072 / 447	2160856B-8386	
OV	OV5.2	1	OV5-207	Home Change Room	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0450	0450	N/A	No	-	N/A	Refer, OV5-216 Corridor, OV5-211, OV5-210		OH97072 / 450	2160856B-8386	
OV	OV5.2	1	OV5-211	Ref change Room	Wall	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0452	0452	N/A	No	-	N/A			OH97072 / 452	2160856B-8386	
OV	OV5.2	1	OV5-210	Cleaners Room	No Access	Fibre-cement	Cladding	-	-	-	N/A	N/A	Refer 0452	-	N/A	No	-	N/A	Refer 0452, common wall to Ref Change Room				
OV	OV5.2	1	OV5-202	Bar, servery	Wall / ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0454	0454	N/A	No	-	N/A	No access inside Bar area		OH97072 / 454	2160856B-8386	
OV	OV5.2	1		East entry door	PMG Service Pit	Fibre-cement	Moulding	good	Yes	Bonded	19/08/2025	None present	-	-	TC.61	Yes	Chrysotile	L	Previous experience would confirm this to contain asbestos. Material stable.	MP-1	-	Similar to other sampled items	
OV	Timing Box / Scoreboard	1	OV5.4	Eaves Soffits	Soffits	Fibre-cement	Cladding	Good	Yes	Bonded	19/08/2025	None present	0456	0456	TC.64	Yes	Chrysotile	L	Sheeting in good condition and considered stable.	MP 1	OH97072 / 456	2160856B-8386	

Building Group	Building	Level	Room No. (If applicable)	Primary Location	Secondary Location	Type of Material	Application	Condition	Painted / Sealed (Yes / No)	Friable or Bonded	Inspection Date	Label Status	Sample Reference	Photo Reference Historical	Photo Reference 2025	Asbestos Yes or No	Asbestos Type (if present)	Risk Assessment	Comments	Management Plan	Laboratory No.	Analysis Certificate No.	Date Removed/ Remediated
OVAL 5	Timing Box / Scoreboard	1	OV5.4	Internal ceiling	Ceiling	Fibre-cement	Cladding	Good	No	Bonded	19/08/2025	None present	0463	0463	TC.65	Yes	Chrysotile	L	Sheeting in good condition and considered stable.	MP 2	OH97072 / 463	2160856B-8386	
P	P-1	Roof	External	Roof level	Eaves soffits	Fibre-cement	Cladding	Fair	No	Bonded	N/A	N/A	0267	0267a	N/A	No	-	N/A	Installed on North & South sides, damaged on South side		OH97072 / 267	2160856B-8217	
P	P-1	Roof	Internal	Roof level	Upper wall	Fibre-cement	Cladding	Good	No	Bonded	N/A	N/A	Refer 0267	0267b	N/A	No	-	N/A	Installed on North & South sides				
P	P-10	1	P10-101	Southern wall	Drill Press	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0269	0269	N/A	No	-	N/A	Small Shed - Checked. No samples collected		OH97072 / 269	2160856B-8217	
P	P-11	1	P11-102	Office	External walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0273	0273	N/A	No	-	N/A	Refer to P11-103 & 104		OH97072 / 273	2160856B-8217	
P	P-11	1	P11-104	Office	Internal ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0274	0274	N/A	No	-	N/A	Refer to P11-102 & 103		OH97072 / 274	2160856B-8217	
P	P-11	1	P11-102	Office	Internal walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0275	0275	N/A	No	-	N/A	Refer to P11-103 & 104		OH97072 / 275	2160856B-8217	
P	P-11	1	External	A/C Unit	Inside duct	Millboard	Thermal Insulation	Good	Yes	Friable	N/A	N/A	-	P11 A/C	N/A	No	-	N/A	Confirmation sample - Non-Asbestos Material - Synthetic-Mineral Fibre				
P	P-12	-	-	-	-	-	-	-	-	-	N/A	N/A	-	P12	N/A	No	-	N/A	No samples collected				
P	P-13	1	External	Walls	Wall panels	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0271	0271	N/A	No	-	N/A			OH97072 / 271	2160856B-8217	
P	P-13	1	External	Eaves Soffits	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0272	0272	N/A	No	-	N/A			OH97072 / 272	2160856B-8217	
P	P-13	G	External	Eastern side on ground	Debris in soil	Fibre-cement	Debris	Fair	No	Bonded	N/A	None present	0412	0412	N/A	Removed	Chrysotile Amosite Crocidolite	L	1 piece identified during 2018 inspection, removed & disposed of by Simtars	MP 1	OH97072 / 412	2160856B-8217	Unknown
P	P-2	1	P2-104	Fume cupboard	Baffle board	Fibre-cement	Baffle	Good	Yes	Bonded	N/A	N/A	0268	0268	N/A	No	-	N/A			OH97072 / 268	2160856B-8217	
P	P-3	-	-	-	-	-	-	-	-	-	N/A	N/A	-	P3	N/A	No	-	N/A	No Samples collected				
P	P-4	-	-	-	-	-	-	-	-	-	N/A	N/A	-	P4	N/A	No	-	N/A	No Samples collected				
P	P-4	-	Shipping containers	No Access	-	-	-	-	-	-	N/A	N/A	-	P4 Containers	N/A	No	-	N/A	No access, not suspected to contain ACM				
P	P-5	1	All	All	-	-	-	-	-	-	N/A	N/A	-	P5 Bldg	N/A	No	-	N/A	No Samples collected				
P	P-5 Amenities	1	All	All	-	-	-	-	-	-	N/A	N/A	-	P5 Amenities	N/A	No	-	N/A	No Samples collected				
P	P-5 Storage Shed	1	All	All	-	-	-	-	-	-	N/A	N/A	-	P5 Storage Shed	N/A	No	-	N/A	No Samples collected				
P	P-6	-	-	-	-	-	-	-	-	-	N/A	N/A	-	P6	N/A	No	-	N/A	No Samples collected				
P	P-7	1	External	Roof level	Eaves soffits	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0270	0270	N/A	No	-	N/A	Internal - Plasterboard walls & ceilings, concrete walls		OH97072 / 270	2160856B-8217	
P	P-8	-	-	-	-	-	-	-	-	-	N/A	N/A	-	P8	N/A	No	-	N/A	No Samples collected				
P	P-9	1	External	North side	Wall panels	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0361	0361	N/A	No	-	N/A			OH97072 / 361	2160856B-8217	
P	P-9	1	External	West entry	Awning ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0362	0362	N/A	No	-	N/A	Refer, external ceiling at this entry to Bldg.		OH97072 / 362	2160856B-8217	
P	P-9	1	Internal	Some internal wall panels	Various Rooms	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0362	Entry ceiling	N/A	No	-	N/A	Mixture of fibre-cement sheet walls, plasterboard & timber walls				
P	P-9	2	P9-201A	Entry	Wall at right upon entry	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0362	P9-201a	N/A	No	-	N/A	Only this one wall on this level				
P	P-9	2	P9-201A	Floor	Flooring	Fibre-cement	Flooring	Good	Yes	Bonded	N/A	N/A	0363	0363	N/A	No	-	N/A	Refer to rooms P9-201B & 201C on this level		OH97072 / 363	2160856B-8217	
Q	Q Block	1	Q-118	Music Resource Room	-	-	-	-	-	-	N/A	N/A	-	Q-118	N/A	No	-	N/A	No access to ceiling space				
Q	Q Block	1	Q-134	Baby Change Room	-	-	-	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A					
Q	Q Block	1	Q-133	Female Toilet	-	-	-	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A					
Q	Q Block	1	Q-132	Male Toilet	-	-	-	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A					
Q	Q Block	1	Corridor	Near Q-160	A/C Duct, heater bank, ceiling space	Millboard	Thermal Insulation	Good	No	Friable	N/A	N/A	0262	0262	N/A	No	-	N/A	Access via hatch in ceiling Similar throughout building, new A/C Units		OH97072 / 262	2160856B-8216	
Q	Q Block	2	Q-239	Male Toilet	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0263	0263	N/A	No	-	N/A	Installed throughout building in all toilets, Male, Female & PWDT		OH97072 / 263	2160856B-8216	
Q	Q Block	5	Q-506	PWDT toilet	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0265	0265	N/A	No	-	N/A	Installed throughout building in all toilets, Male, Female & PWDT		OH97072 / 265	2160856B-8216	
Q	Q Block	5	Q-529	Outside Deck	Upper wall	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0266	0266	N/A	No	-	N/A	Refer to all of building, external - Photos 0266 b / c		OH97072 / 266	2160856B-8216	
Q	Q Block	7	Q-701	Lift Motor Room	Lift Brakes	Friction materials	Brake shoe	Good	No	Bonded	N/A	N/A	0264	0264	N/A	No	-	N/A			OH97072 / 264	2160856B-8216	

Building Group	Building	Level	Room No. (If applicable)	Primary Location	Secondary Location	Type of Material	Application	Condition	Painted / Sealed (Yes / No)	Friable or Bonded	Inspection Date	Label Status	Sample Reference	Photo Reference Historical	Photo Reference 2025	Asbestos Yes or No	Asbestos Type (if present)	Risk Assessment	Comments	Management Plan	Laboratory No.	Analysis Certificate No.	Date Removed/ Remediated
Q	Q Block	1 & 2	-	External wall	Panels	Fibre-cement	Cladding	Good	Yes	Bonded		N/A	0261	0261	N/A	No	-	N/A	Installed above windows on both levels of this section		OH97072 / 261	2160856B-8216	
Q	Q Block	All	-	Lift	-	-	-	-	-	-	N/A	N/A	-	-	N/A	No	-	-	-	MP 7			
Q	Q-1	1	Front of building	Windows	Panels	Fibre-cement	Cladding	Good	Yes	Bonded		N/A	0256	0256a	N/A	No	-	N/A	10 panels on this side. Refer 8 panels on South side of building, Photo 0256b		OH97072 / 256	2160856B-8216	
Q	Q-1	1	-	Rear fire exit	Wall	Fibre-cement	Cladding	Good	Yes	Bonded		N/A	0260	0260	N/A	No	-	N/A	Ceiling above is location, plasterboard		OH97072 / 260	2160856B-8216	
Q	Q-2	1	Roller Doors Q2-203	Above personal access door and roller doors	Wall/infill panels	Fibre-cement	Cladding	Good	Yes	Bonded	20/08/2025	Label present	0257	0257	TC.68	Yes	Chrysotile	L	Sheeting in good condition and considered stable.	MP 1	OH97072 / 257	2160856B-8216	
Q	Q-2	1	Q2-102	Workshop	Divider wall, welding bays	Fibre-cement	Cladding	Good	Yes	Bonded		N/A	0258	0258	N/A	No	-	N/A			OH97072 / 258	2160856B-8216	
Q	Q-2	1	Q2-102	Workshop	Walls	Fibre-cement	Cladding	Good	Yes	Bonded		N/A	0259	0259a	N/A	No	-	N/A	Dividing upper walls between Q2-102 & Q2-101 / Q2-107, plywood walls on lower walls Q2-101- Q2-107 side - Photo 0259b		OH97072 / 259	2160856B-8216	
R	R Block	3	-	Between R-315 and R-316	On floor of service duct	Fibre-cement pieces	Debris	Poor	No	Bonded		N/A	Refer 0049	Refer 0049	N/A	Removed	Chrysotile Amosite	L		MP 4			1/7/2014
R	R Block	1	R-103	Stairwell	Ceiling	Sprayed-on material	Decorative finish	Good	Yes	Friable		N/A	Refer 0052	-	N/A	No	-	N/A					
R	R Block	1	-	Outside of building West side	External wall cladding	Compressed fibre-cement sheet	Cladding	Good	Yes	Bonded		N/A	0051	0051	N/A	No	-	N/A			OH97072 / 051	2160856B-7747	
R	R Block	1	R-128	TV studio	Floor	Vinyl	Floor covering	Good	Yes	Bonded		N/A	0056	0056	N/A	No	-	N/A			OH97072 / 056	2160856B-7747	
R	R Block	2	R-250	Room	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	20/08/2025	N/A	0055	0055	N/A	Removed	Chrysotile previously	L	Ceiling is plasterboard ceiling tiles.	MP 1	OH97072 / 055	2160856B-7747	Unknown
R	R Block	2	-	Main internal stairwell	Floor	Vinyl	Floor covering	Good	Yes	Bonded		N/A	0050	0050	N/A	No	-	N/A			OH97072 / 050	2160856B-7747	
R	R Block	2	R-222	In ceiling space	Ceiling	Sprayed-on material	Decorative finish	Good	Yes	Friable		N/A	0052	0052	N/A	No	-	N/A			OH97072 / 052	2160856B-7747	
R	R Block	2	-	Various rooms, ceiling space	Ceiling	Sprayed-on material	Decorative finish	Good	Yes	Friable		N/A	Refer 0052	-	N/A	No	-	N/A					
R	R Block	2	Outside R-221	Short hallway	Floor	Vinyl	Floor covering	Good	Yes	Bonded		N/A	0053	0053	N/A	No	-	N/A			OH97072 / 053	2160856B-7747	
R	R Block	2	R-254	Audio studio	Wall tiles	Fibrous board	Sound proofing	Good	Yes	Loosely-bonded		N/A	0054	0054	N/A	No	-	N/A	Some minor damage		OH97072 / 054	2160856B-7747	
R	R Block	2	-	Various rooms	Ceiling	Sprayed-on material	Decorative finish	Good	Yes	Friable		N/A	Refer 0052	Refer 0052	N/A	No	-	N/A	No suspended ceilings in some of Audio/TV area; Sprayed-on material exposed				
R	R Block	3	-	Between R-315 and R-316	Redundant vent pipe	Fibre-cement pipe	Pipe	Fair	No	Bonded	20/08/2025	None present	0049	0049	TC.69; TC.70	Yes	Chrysotile Amosite	L	Asbestos-cement debris on floor should be removed; removal of pipe preferred as pipe is redundant.	MP 2	OH97072 / 049	2160856B-7747	
R	R Block	All	-	Lifts	-	-	-	-	-	-	26/09/2025	N/A	-	-	N/A	No	-	-	-	MP 7			
R	R Block	B	R-B06	S-E corner of Plant Room	Wall penetration conduits	Fibre-cement pipe	Cable conduit	Good	Yes	Bonded	20/08/2025	Label present	0331	0331	TC.71	Yes	Chrysotile	L	Exposed edges now painted; material considered stable.	MP 1	OH97072 / 331	2160856B-7755	
R	R Block	B	R-B06	Plant Room, Boiler #2	Burner gasket	Fibrous board	Gasket	Good	No	Loosely-bonded		N/A	0332	0332	N/A	Removed	Chrysotile	M	New Photo: Shows new burner / gasket		OH97072 / 332	2160856B-7755	1/7/2014
R	R Block	B	R-B06	Plant Room, redundant boiler	Main 'gasket'	Loosely woven fibre	Door seal	Fair	No	Friable		N/A	-	-	N/A	No	-	N/A	Redundant 'Aira' boiler				
R	R Block	B	R-B01	Meeting Room	Partition walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded		N/A	0333	0333	N/A	No	-	N/A			OH97072 / 333	2160856B-7755	
S	S Block	1	S-120	Female toilets	Behind wall tiles	Fibre-cement sheet	Cladding	Good	No	Bonded		N/A	Refer 0035	-	N/A	No	-	N/A	This material could not be accessed but it is assumed to be there.				
S	S Block	1	S-119	Disabled toilet	Behind wall tiles	Fibre-cement sheet	Cladding	Good	No	Bonded		N/A	Refer 0035	-	N/A	No	-	N/A					
S	S Block	1	S-115	A/C Room	A/C heater-bank	Millboard	Internal insulation	Fair	No	Friable		N/A	0039	0039	N/A	No	-	N/A			OH97072 / 039	2160856B-7740	
S	S Block	1	S-115	Engineering Laboratory	A/C heater-bank	Millboard	Internal insulation	Fair	No	Friable		N/A	0040	0040	N/A	No	-	N/A	SMF		OH97072 / 040	2160856B-7740	
S	S Block	1	S-112	Engineering Laboratory	Internal and external walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded		N/A	0041	0041	N/A	No	-	N/A			OH97072 / 041	2160856B-7740	
S	S Block	1	S-108	Computer Laboratory	In between 4 columns	Fibre-cement sheet	Cladding	Good	Yes	Bonded		N/A	Refer 0041	-	N/A	No	-	N/A					
S	S Block	1	-	West entry	Sides, ceiling and fascia	Fibre-cement sheet	Cladding	Good	Yes	Bonded		N/A	0042	0042	N/A	No	-	N/A			OH97072 / 042	2160856B-7740	
S	S Block	2	S-224	Cleaner's room	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded		N/A	Refer 0033	-	N/A	No	-	N/A					
S	S Block	2	S-201	Lift foyer, fire hose cabinet	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded		N/A	Refer 0033	-	N/A	No	-	N/A					
S	S Block	2	S-212A	Kitchen	Floor	Vinyl	Floor covering	Good	Yes	Bonded		N/A	0038	0038	N/A	No	-	N/A			OH97072 / 038	2160856B-7740	
S	S Block	3	S-301	Lift foyer, fire hose cabinet	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded		N/A	Refer 0033	-	N/A	No	-	N/A					
S	S Block	3	S-317	Floor penetration	Fire-proofing around pipe	Mastic	Fire-proofing	Good	Yes	Bonded		N/A	0036	0036	N/A	No	-	N/A			OH97072 / 036	2160856B-7740	

Building Group	Building	Level	Room No. (If applicable)	Primary Location	Secondary Location	Type of Material	Application	Condition	Painted / Sealed (Yes / No)	Friable or Bonded	Inspection Date	Label Status	Sample Reference	Photo Reference Historical	Photo Reference 2025	Asbestos Yes or No	Asbestos Type (if present)	Risk Assessment	Comments	Management Plan	Laboratory No.	Analysis Certificate No.	Date Removed/ Remediated
S	S Block	3	S-321	Storeroom adjacent lift	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0037	0037	N/A	No	-	N/A			OH97072 / 037	2160856B-7740	
S	S Block	4	S-425	Storeroom adjacent lift	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0033	-	N/A	No	-	N/A					
S	S Block	4	S-401	Lift foyer, fire hose cabinet	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0033	-	N/A	No	-	N/A					
S	S Block	4	S-402	Corridor	Ceiling tiles	Soft fibrous board	Ceiling tiles	Good	Yes	Loosely-bonded	N/A	N/A	0034	0034	N/A	No	-	N/A			OH97072 / 034	2160856B-7740	
S	S Block	4	-	Various rooms	Ceiling tiles	Soft fibrous board	Ceiling tiles	Good	Yes	Loosely-bonded	N/A	N/A	Refer 0034	-	N/A	No	-	N/A					
S	S Block	5	S-501	Lift foyer, fire hose cabinet	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0033	0033	N/A	No	-	N/A	Also floor of cabinet		OH97072 / 033	2160856B-7740	
R	R Block	All	-	All putty around all doors	Putty type materials	Putty	Sealant	Suspected fair	No	Bonded	20/08/2025	None present	-	-	N/A	Yes	Chrysotile	-	Unable to inspect or sample due to location within door frames.		OH98867/01/S-6341	22-9588	
S	S Block	7	S-528	Lift Motor Room, wall void space	Sloping wall panel	Fibre-cement sheet	Cladding	Fair / Good	Yes	Bonded	20/08/2025	None present	0030	0030	TC.72	Yes	Chrysotile	L	This material may be present in similar void spaces on this level. Sheeting in good condition an considered stable.	MP 3	OH97072 / 030	2160856B-7740	
S	S Block	7	S-703	A/C Room	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	20/08/2025	None present	0031	0031	TC.73	Yes	Chrysotile	L	Sheeting in good condition and considered stable.	MP 3	OH97072 / 031	2160856B-7740	
S	S Block	7	S-703	A/C Room	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	20/08/2025	None present			TC.74; TC.75	Yes	Chrysotile	L	Ceiling in room and lower ceiling in void. Currently unpainted..	MP 3		Similar to other sampled items	
S	S Block	7	S-527	Transmitter Room	Ceiling and upper bulkhead	Fibre-cement sheet	Cladding	Good	Yes	Bonded	20.08.2025	N/A	Refer 0031	Refer 0031	TC.76	Removed	Chrysotile	L	Sheeting in good condition and considered stable.	MP 3			14/7/2014
S	S Block	1½	S-225	Male toilets	Behind wall tiles	Fibre-cement sheet	Cladding	Good	No	Bonded	N/A	N/A	Refer 0035	-	N/A	No	-	N/A					
S	S Block	2½	S-322	Female toilets	Above suspended ceiling	Sprayed-on insulation	Decorative finish	Good	Yes	Friable	N/A	N/A	Refer 0032	-	N/A	No	-	N/A					
S	S Block	2½	S-322	Female toilets	Behind wall tiles	Fibre-cement sheet	Cladding	Good	No	Bonded	N/A	N/A	Refer 0035	-	N/A	No	-	N/A					
S	S Block	3½	S-426	Male toilets	Above suspended ceiling	Sprayed-on insulation	Decorative finish	Good	Yes	Friable	N/A	N/A	Refer 0032	-	N/A	No	-	N/A					
S	S Block	3½	S-426	Male toilets	Behind wall tiles	Fibre-cement sheet	Cladding	Good	No	Bonded	N/A	N/A	0035	0035	N/A	No	-	N/A			OH97072 / 035	2160856B-7740	
S	S Block	4½	S-523	Female toilets	Above suspended ceiling	Sprayed-on insulation	Decorative finish	Good	Yes	Friable	N/A	N/A	Refer 0032	-	N/A	No	-	N/A					
S	S Block	4½	S-523A	Female toilets	Behind wall tiles	Fibre-cement sheet	Cladding	Good	No	Bonded	N/A	N/A	Refer 0035	-	N/A	No	-	N/A					
S	S Block	5½	S-525	Male toilets	Above suspended ceiling	Sprayed-on insulation	Decorative finish	Good	Yes	Friable	N/A	N/A	0032	0032	N/A	No	-	N/A			OH97072 / 032	2160856B-7740	
S	S Block	5½	S-525	Male toilets	Behind wall tiles	Fibre-cement sheet	Cladding	Good	No	Bonded	N/A	N/A	Refer 0035	-	N/A	No	-	N/A					
S	S Block	All	-	Lift	-	-	-	-	-	-	26/09/2025	N/A	-	-	N/A	No	-	-	-	MP 7			
S	S Block	Various levels	-	Fire hose cabinet	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0033	-	N/A	No	-	N/A	Also floor of cabinets				
S	S Block	Various levels	-	Various rooms	Ceiling tiles	Soft fibrous board	Ceiling tiles	Good	Yes	Loosely-bonded	N/A	N/A	Refer 0034	-	N/A	No	-	N/A					
Site Grounds	Site		Parking 3A	North of this parking area	Fencing	Roofing - Fibre-cement	Fencing	Fair	Yes	Bonded	N/A	N/A	Not Sampled	Fence	N/A	Removed	-	L	Not sampled, this material will contain asbestos.				Prior to 2018 Inspection
S	S Block	7	Unknown	Transmitter Room	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	20/08/2025	None present			TC.76	Yes	Chrysotile	L	Sheeting in good condition and considered stable.	MP 1		Similar to other sampled items	
Site Grounds	Site		Site Grounds	Underground	Pipes / Conduits	Pipe - Fibre-cement	Water / Electrical / Sewerage				20/08/2025	None present	Not Sampled	-	N/A	Yes	-	L	Not sampled, this material will contain asbestos. Underground; unable to sample.			Similar to other sampled items	
Steele Rudd College	Dining Hall	1	J-125	Store	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	28/08.2025	None present	0190	0190	TC.152	Yes	Chrysotile	L	Sheeting in good condition and considered stable.	MP 1	OH97072 / 190	2160856B-7686	
Steele Rudd College	Dining Hall	1	J-125/J-126	Store rooms	Internal partition wall	Fibre-cement	Cladding	Fair	Yes	Bonded	28/08.2025	None present	0190	0190	TC.153; TC.154	Yes	Chrysotile	L	Sheeting in fair condition and considered stable. Unpainted on J-125 side	MP 1		Similar to other sampled items	
Steele Rudd College	Dining Hall	1	J-126	Store	Wall to external	Fibre-cement	Cladding	Fair	No	Bonded	28/08/2025	None present	0189	0189	TC.155	Yes	Chrysotile	L	Sheeting in fair condition and considered stable. Unpainted on inside	MP 2	OH97072 / 189	2160856B-7686	
Steele Rudd College	Dining Hall	1	J-122	Male amenities storeroom	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	28/08/2025	None present	Refer 0190	-	TC.156	Yes	Chrysotile	L	Sheeting in good condition and considered stable.	MP 1		Similar to other sampled items	
Steele Rudd College	Dining Hall	1	J-123	Male amenities foyer	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	28/08/2025	None present	Refer 0190	-	TC.157	Yes	Chrysotile	L	Sheeting in good condition and considered stable.	MP 1		Similar to other sampled items	
Steele Rudd College	Dining Hall	1	J-123	Male amenities	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	28/08/2025	None present	Refer 0190	-	TC.158	Yes	Chrysotile	L	Sheeting in good condition and considered stable.	MP 1		Similar to other sampled items	
Steele Rudd College	Dining Hall	1	J-119	Female amenities storeroom	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	28/08/2025	None present	Refer 0190	-	TC.159	Yes	Chrysotile	L	Sheeting in good condition and considered stable.	MP 1		Similar to other sampled items	
Steele Rudd College	Dining Hall	1	J-120	Female amenities foyer	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	28/08/2025	None present	Refer 0190	-	TC.160	Yes	Chrysotile	L	Sheeting in good condition and considered stable.	MP 1		Similar to other sampled items	
Steele Rudd College	Dining Hall	1	J-121	Female amenities	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	28/08/2025	None present	Refer 0190	-	TC.161	Yes	Chrysotile	L	Sheeting in good condition and considered stable.	MP 1		Similar to other sampled items	
Steele Rudd College	Dining Hall	1	J-112	Dining Room	Infill panels above lower glazing	Fibre-cement	Cladding	Good	Yes	Bonded	28/08/2025	None present	0192	0192	TC.162	Yes	Chrysotile	L	North & South sides of building	MP 1	OH97072 / 192	2160856B-7686	

Building Group	Building	Level	Room No. (If applicable)	Primary Location	Secondary Location	Type of Material	Application	Condition	Painted / Sealed (Yes / No)	Friable or Bonded	Inspection Date	Label Status	Sample Reference	Photo Reference Historical	Photo Reference 2025	Asbestos Yes or No	Asbestos Type (if present)	Risk Assessment	Comments	Management Plan	Laboratory No.	Analysis Certificate No.	Date Removed/ Remediated
Steele Rudd College	Dining Hall	1	J-112	Dining Room	Infill panels under upper glazing	Fibre-cement	Cladding	Good	Yes	Bonded	28/08/2025	None present	0193	0193	TC.163	Yes	Chrysotile	L	North & South sides of building.	MP 1	OH97072 / 193	2160856B-7686	
Steele Rudd College	Dining Hall	1	J-109	Staff Lunch Room	Panel on wall	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0191	0191	N/A	No	-	N/A			OH97072 / 191	2160856B-7686	
Steele Rudd College	Dining Hall	1	J-131	Veranda	Ceiling	Fibre-cement	Cladding	Fair	Yes	Bonded	N/A	N/A	0194	0194	N/A	No	-	N/A	Some ceilings damaged on North side. Also installed on South side veranda & front of building.		OH97072 / 194	2160856B-7686	
Steele Rudd College	Dining Hall	1	J-116	Store	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0195	0195	N/A	No	-	N/A			OH97072 / 195	2160856B-7686	
Steele Rudd College	Dining Hall	1	J-116	Store	Upper wall panels	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0196	0196	N/A	No	-	N/A			OH97072 / 196	2160856B-7686	
Steele Rudd College	Dining Hall	1	Various	Rooms	Ceiling	Plasterboard	Suspended ceiling tiles				N/A	N/A		-	N/A	No	-	N/A	Rooms: J-105, J-107, J-108, J-110, J-111, J-113, J-114, J-115, J-117				
Steele Rudd College	Dining Hall	1	External of J-117	South corner of building	Loading bay platform	Fibre-cement	Flooring	Good	No	Bonded	N/A	N/A	0288	0288	N/A	No	-	N/A			OH97072 / 288	2160856B8213	
Steele Rudd College	SRC A Block	1	Various	Panel over door	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	28/08/2025	None present	0197	0197	TC.164	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Includes accommodation rooms, service risers and common areas.	MP 1	OH97072 / 197	2160856B-7686	
Steele Rudd College	SRC A Block	2	Various	Panel over door	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	28/08/2025	None present	Refer 0197	-	TC.164	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Includes accommodation rooms, service risers and common areas.	MP 1		Similar to other sampled items	
Steele Rudd College	SRC A Block	1 & 2	Various North and South Sides	Internal infill panels under window	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	28/08/2025	None present	0462	0462	TC.165	Yes	Chrysotile	L	Sheeting in good condition and considered stable. Includes accommodation rooms, service risers and common areas.	MP 1	OH97072 / 462	2160856B-8385	
Steele Rudd College	SRC A Block	1	A-128	Hot Water Systems	Flue pipes above HWS	Woven Mat	Thermal Insulation	Poor	No	Friable	N/A	N/A	0199	0199	N/A	Removed	Chrysotile	H	Installed 'Caution Asbestos-Containing Material' sticker at time of sampling. Flue pipes above HWS metal, suspect ACM pipe between floors.	MP 6	OH97072 / 199	OH97072-SRC	1/7/2014
Steele Rudd College	SRC A Block	1	A-119	Corridors	Spray on ceiling finish	Composite	Decorative	Good	Yes	Friable	N/A	N/A	0198	0198	N/A	No	-	N/A			OH97072 / 198	2160856B-7686	
Steele Rudd College	SRC A Block	1	Various	Rooms	Spray on ceiling finish	Composite	Decorative	Good	Yes	Friable	N/A	N/A	Refer 0198	-	N/A	No	-	N/A					
Steele Rudd College	SRC A Block	1	Beside A-128	Cleaners Cupboard	Walls	Composite	Cladding	Good	Yes	Bonded	N/A	N/A	0200	0200	N/A	No	-	N/A	Only in 2 of the 4 cupboards, 2 closest to HWS room		OH97072 / 200	2160856B-7686	
Steele Rudd College	SRC A Block	1	External A-118	Outside entry stairs	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0202	0202	N/A	No	-	N/A	Including tops of hand rails		OH97072 / 202	2160856B-7686	
Steele Rudd College	SRC A Block	1	External of A-101	Infill panels under window	Wall	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0461	0461	N/A	No	-	N/A	Only one panel sampled, potential for some external infill panels to be original asbestos-containing materials		OH97072 / 461	2160856B-8385	
Steele Rudd College	SRC A Block	2	A-209	Hot Water Systems	Flue pipes behind HWS	Fibre-cement	Heat pipe	Poor	No	Friable	N/A	N/A	0204	0204	N/A	Removed	Chrysotile Amosite	H	Flue pipes above HWS are metal, suspect ACM pipe between floors.	MP 6	OH97072 / 204	2160856B-7686	1/7/2014
Steele Rudd College	SRC A Block	2	A-209	Hot Water Systems	Putty type materials on pipe joints	Sealant	Thermal Insulation	Poor	No	Friable	N/A	N/A	0203	0203	N/A	Removed	-	N/A			OH97072 / 203	2160856B-7686	1/7/2014
Steele Rudd College	SRC A Block	1 2	A-118 - A-201	Stairwell	Lower wall panels	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0201	0201	N/A	No	-	N/A			OH97072 / 201	2160856B-7686	
Steele Rudd College	SRC A Block	1 & 2	Various North and South Sides	External infill panels under window	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	28/08/2025	None present	Refer 0462	-	TC.166; TC. 167	Yes	Chrysotile	L		MP 1		Similar to other sampled items	
Steele Rudd College	SRC A Block	1 & 2	All rooms	External infill panels under window	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0461	-	N/A	No	-	N/A	Only one panel sampled, potential for some external infill panels to be original asbestos-containing materials				
Steele Rudd College	SRC B Block	1	B-127	Hot Water Systems	Flue pipes above HWS	Fibre-cement	Heat pipe	Good	No	Bonded	N/A	N/A	0206	0206A	N/A	Removed	Chrysotile Amosite	L		MP 3	OH97072 / 206	2160856B-7686	1/7/2014
Steele Rudd College	SRC B Block	2	B-207	Hot Water Systems	Flue pipes above HWS	Fibre-cement	Heat pipe	Good	No	Bonded	N/A	N/A	Refer 0206	0206B	N/A	Removed	Chrysotile Amosite	L	Pipe suspected to continue through to roof	MP 3			1/7/2014
Steele Rudd College	SRC B Block	2	B-207	Hot Water Systems	Putty type materials on pipe joints	Sealant	Thermal Insulation	Poor	No	Friable	N/A	N/A	Refer 0205	0205B	N/A	Removed	Chrysotile Amosite	H		MP 6			1/7/2014
Steele Rudd College	SRC B Block	1 2	All	Rooms	Spray on ceiling finish	Composite	Decorative	Good	Yes	Friable	N/A	N/A	Refer 0198	-	N/A	No	-	N/A					
Steele Rudd College	SRC B Block	1 & 2	All rooms	Internal infill panels under window	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0462	-	N/A	No		N/A			Q46024S07	Q46024R01	
Steele Rudd College	SRC B Block	1 & 2	All rooms	External infill panels under window	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0461	-	N/A	No	-	N/A	Only one panel sampled on A Block, potential for some external infill panels to be original asbestos-containing materials		Q46024S07	Q46024R01	
Steele Rudd College	SRC C Block	1	-	External	Eaves soffits	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0208	0208	N/A	No	-	N/A			OH97072 / 208	2160856B-7686	
Steele Rudd College	SRC C Block	1	-	External	Infill panels above windows	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0209	0209	N/A	No	-	N/A			OH97072 / 209	2160856B-7686	
Steele Rudd College	SRC D & E Blocks	1	-	External	Eaves soffits	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0208	-	N/A	No	-	N/A					
Steele Rudd College	SRC D & E Blocks	1	-	External	Infill panels above windows	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0209	-	N/A	No	-	N/A					
Steele Rudd College	SRC F Block	1	-	External	Eaves soffits	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0210	-	N/A	No	-	N/A					
Steele Rudd College	SRC F Block	1	-	External	Infill panels above windows	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0211	-	N/A	No	-	N/A					
Steele Rudd College	SRC F Block	1	-	External	Plank type wall cladding	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0212	-	N/A	No	-	N/A					
Steele Rudd College	SRC G Block	1	-	External	Eaves soffits	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0210	0210	N/A	No	-	N/A	Plasterboard ceilings throughout G & F Blocks		OH97072 / 210	2160856B-7686	
Steele Rudd College	SRC G Block	1	-	External	Infill panels above windows	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0211	0211	N/A	No	-	N/A			OH97072 / 211	2160856B-7686	

Building Group	Building	Level	Room No. (If applicable)	Primary Location	Secondary Location	Type of Material	Application	Condition	Painted / Sealed (Yes / No)	Friable or Bonded	Inspection Date	Label Status	Sample Reference	Photo Reference Historical	Photo Reference 2025	Asbestos Yes or No	Asbestos Type (if present)	Risk Assessment	Comments	Management Plan	Laboratory No.	Analysis Certificate No.	Date Removed/ Remediated
Steele Rudd College	SRC G Block	1	-	External	Plank type wall cladding	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0212	0212	N/A	No	-	N/A			OH97072 / 212	2160856B-7686	
Steele Rudd College	SRC H Block	1	-	External	Eaves soffits	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0213	0213	N/A	No	-	N/A	Plasterboard ceilings throughout H & I Blocks		OH97072 / 213	2160856B-7686	
Steele Rudd College	SRC H Block	1	-	External	Infill panels above windows	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0214	0214	N/A	No	-	N/A			OH97072 / 214	2160856B-7686	
Steele Rudd College	SRC H Block	1	-	External	Plank type wall cladding	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0215	0215	N/A	No	-	N/A			OH97072 / 215	2160856B-7686	
Steele Rudd College	SRC I Block	1	-	External	Eaves soffits	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0213	-	N/A	No	-	N/A					
Steele Rudd College	SRC I Block	1	-	External	Infill panels above windows	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0214	-	N/A	No	-	N/A					
Steele Rudd College	SRC I Block	1	-	External	Plank type wall cladding	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0215	-	N/A	No	-	N/A					
Steele Rudd College	SRC Tennis Courts	1	All	Internal	Ceilings	Masonite	Cladding	Good	Yes	Bonded	N/A	N/A	No Sample	Tennis Courts	N/A	No	-	N/A	Male & Female Toilets / Change Rooms & Kitchen - Masonite ceilings - composite timber material		-	-	
Steele Rudd College	SRC B Block	1	B-127	Hot Water Systems	Putty type materials on pipe joints	Sealant	Thermal Insulation	Poor	No	Friable	N/A	N/A	0205	0205A	N/A	Removed	Chrysotile Amosite	H	Suspect ACM pipe continues between floors	MP 6	OH97072 / 205	2160856B-7686	1/7/2014
Steele Rudd College	SRC C Block	1	Courtyard between C & D	External C114	Plank type wall cladding	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0207	0207	N/A	No	-	N/A	Plasterboard ceilings throughout; C, D & E Blocks		OH97072 / 207	2160856B-7686	
Steele Rudd College	SRC D & E Blocks	1	Courtyards	External	Plank type wall cladding	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0207	-	N/A	No	-	N/A					
Sub Station	Sub Station	-	No Access	Between Q Block & U 4	Not Checked	-	-	-	-	-	N/A	N/A	-	Sub Station	N/A	No	-	N/A					
T	T Block	1	T-108 T-107	Male & Female Toilets	Cubicle dividers	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0225	-	N/A	No	-	N/A					
T	T Block	1	T-103	Pump Room	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0226	0226 A	N/A	No	-	N/A			OH97072 / 226	2160856B-7751	
T	T Block	1	T-101A	Corridors	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0226	0226 B	N/A	No	-	N/A	Also installed: T-115 Cleaners room, walls & T-114, lower entry wall to Plant room				
T	T Block	1	T-109	External wall	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0227	0227	N/A	No	-	N/A	No internal access to T-109		OH97072 / 227	2160856B-7751	
T	T Block	1	T-101A	Corridors	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0228	0228	N/A	No	-	N/A			OH97072 / 228	2160856B-7751	
T	T Block	2	T-208	Female Toilet	Cubicle dividers	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0224	0224	N/A	No	-	N/A			OH97072 / 224	2160856B-7751	
T	T Block	2	T-204	Male Toilet	Cubicle dividers	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0225	0225	N/A	No	-	N/A	Including wall between toilet & hand basin		OH97072 / 225	2160856B-7751	
T	T Block	3	T-302	Plant room, A/C	A/C Duct, heater bank	Millboard	Thermal Insulation	Good	No	Friable	N/A	N/A	0223	0223	N/A	No	-	N/A	Checked T-327, Plant Room, A/C Unit, similar materials		OH97072 / 223	2160856B-7751	
T	T Block	4	T-401A	Cleaners room	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0221	0221	N/A	No	-	N/A	Plasterboard ceiling		OH97072 / 221	2160856B-7751	
T	T Block	4	T-429	Cleaners room	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0221	-	N/A	No	-	N/A	1 wall only				
T	T Block	4	T-430	Plant room, A/C	A/C Duct, heater bank	Millboard	Thermal Insulation	Good	No	Friable	N/A	N/A	0222	0222	N/A	No	-	N/A	Similar throughout building, new A/C Units. 2 plasterboard walls, remaining concrete including ceiling		OH97072 / 222	2160856B-7751	
T	T Block	4	T-431	Common room	A/C Duct, heater bank	Millboard	Thermal Insulation	Good	No	Friable	N/A	N/A	Refer 0222	-	N/A	No	-	N/A	Plasterboard ceiling tiles, plasterboard walls. Similar throughout all rooms within building.				
T	T Block	5	T-501	Lift Motor Room	Lift Brakes	Friction materials	Brake shoe	Good	No	Bonded	N/A	N/A	0219	0219	N/A	No	-	N/A	1 pair of brake shoes		OH97072 / 219	2160856B-7751	
T	T Block	5	T-501A	Roof top Chillers	Flooring	Fibre-cement	Flooring	Fair	No	Bonded	N/A	N/A	0220	0220	N/A	No	-	N/A			OH97072 / 220	2160856B-7751	
T	T Block	All	-	Lift	-	-	-	-	-	-	26/09/2025	N/A	-	-	N/A	No	-	-	-	MP 7			
T	T Block, Annexe	1	External of TA-123	South West side of building	Sun Blinds	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0230	0230 A	N/A	No	-	N/A	Also installed on Level 1 & 2 of Eastern T Annexe section of building, photo 0230 B		OH97072 / 230	2160856B-7751	
T	T Block, Annexe	1	-	Outdoor eating area	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0231	0231	N/A	No	-	N/A			OH97072 / 231	2160856B-7751	
T	T Block, Annexe	2	-	Open walkway from T Block, East	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0229	0229 A	N/A	No	-	N/A	Also on vertical surface		OH97072 / 229	2160856B-7751	
T	T Block, Annexe	2	TA-236	West end entry	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0229	0229 B	N/A	No	-	N/A					
T	T Block, Annexe	2	-	Eaves Soffits	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0229	0229 C	N/A	No	-	N/A					
U	U-1A	-	-	All Rooms	-	-	-	-	-	-	N/A	N/A	-	-	N/A	No	-	-	Plasterboard wall cladding				
U	U-1B	1	U1B-104.2	Laboratory	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0167	0167	N/A	Removed	Chrysotile	L	Similar throughout all rooms. Excluding U1B-107 & U1B-108, new extension to building.	MP 1	OH97072 / 167	2160856B-7690	2022
U	U-1B	1	-	Front Entry	Eaves soffits	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0166	0166	N/A	No	-	N/A	3 Sides of Building		OH97072 / 166	2160856B-7690	
U	U-1B	1	U1B-104.1	Prep / Store	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0168	0168	N/A	No	-	N/A	Similar throughout all rooms. Excluding U1B-107 & U1B-108		OH97072 / 168	2160856B-7690	

Building Group	Building	Level	Room No. (If applicable)	Primary Location	Secondary Location	Type of Material	Application	Condition	Painted / Sealed (Yes / No)	Friable or Bonded	Inspection Date	Label Status	Sample Reference	Photo Reference Historical	Photo Reference 2025	Asbestos Yes or No	Asbestos Type (if present)	Risk Assessment	Comments	Management Plan	Laboratory No.	Analysis Certificate No.	Date Removed/ Remediated
U	U-1B	1	U1B-101.1	Office	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0169	0169	N/A	No	-	N/A			OH97072 / 169	2160856B-7690	
U	U-1B	1	U1B-101.1	Office	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0170	0170	N/A	No	-	N/A			OH97072 / 170	2160856B-7690	
U	U-1C	1	-	External of U1C-117	Lower wall panels	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0171	0171	N/A	No	-	N/A	Also used in access doors & under windows inside Glasshouses		OH97072 / 171	2160856B-7690	
U	U-1C	1	U1C-113	Prep Room	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0172	0172	N/A	No	-	N/A			OH97072 / 172	2160856B-7690	
U	U-1C	1	U1C-113	Prep Room	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0173	0173	N/A	No	-	N/A			OH97072 / 173	2160856B-7690	
U	U-1D	-	-	All	-	-	-	-	-	-	N/A	N/A	-	-	N/A	No	-	-	No Asbestos Detected				
U	U2	-	Bus Shelter	All of Building	-	-	-	-	-	-	N/A	N/A	-	U2	N/A	No	-	N/A	Brick, Glass & Tin construction				
U	U-3	1	-	Front fascia	Fascia	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0153	0153	N/A	No	-	N/A	Also small eaves soffits each side of building		OH97072 / 153	2160856B-7690	
U	U-3	1	U3-105	Shower	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0154	0154	N/A	No	-	N/A	Similar in remaining shower & toilets		OH97072 / 154	2160856B-7690	
U	U4	1		External Gable	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0438	0438 a / b	N/A	No	-	N/A	Refer gable to inside bike parking area, photo B		OH97072 / 438	2160856B-8387	
U	U4	1	External	Eaves Soffits	Soffits	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0439	0439	N/A	No	-	N/A			OH97072 / 439	2160856B-8387	
U	U4	1	U4-103	Passage	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0440	0440	N/A	No	-	N/A	Refer ceiling to all rooms, U4-104 / 105 / 106 / 107		OH97072 / 440	2160856B-8387	
W	W Block	1	External of W-101D	South entry	Cladding on poles	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0217	0217	N/A	No	-	N/A	Inside building has had major re-fit, all new materials		OH97072 / 217	2160856B-7756	
W	W Block	1	External of W-117C	Autoclave room	Strip of cladding behind roller door	Fibre-cement	Cladding	Fair	Yes	Bonded	N/A	N/A	0218	0218	N/A	No	-	N/A	Minimal damage		OH97072 / 218	2160856B-7756	
W	W Block	All	-	Lift	-	-	-	-	-	-	26/09/2025	N/A	-	-	N/A	No	-	-	-	MP 7			
W	W Block	Roof Top	Above W-515	Southern side of roof area	Fascia cladding	Fibre-cement	Cladding	Fair	Yes	Bonded	N/A	N/A	0216	0216	N/A	No	-	N/A	4 Sections in total. Cracked / damaged materials have been sealed with paint.		OH97072 / 216	2160856B-7756	
Walkway	C / D Blocks	3	Walkway D-C	Walkway	Ceiling	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0322	0322	N/A	No	-	N/A			OH97072 / 322	2160856B-7753	
Walkway	J / S Blocks	1	-	Walkway	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0165	0165	N/A	No	-	N/A	Also Walkway ceiling, S Block to Student Union Bldg.		OH97072 / 165	2160856B-7689	
Y	Y Block	1	Y-126	A/C duct	Telecom' pit in floor	Fibre-cement moulding	Moulding	Fair/good	No	Bonded	N/A	N/A	0025	0025	N/A	No	-	N/A			OH97072 / 025	2160856B-7741	
Y	Y Block	1	Y-145	Floor penetration	Fire-proofing around pipe	Semi-soft fill	Fire-proofing	Good	No	Loosely-bonded	N/A	N/A	0026	0026	N/A	No	-	N/A	Also similar penetrations throughout building, all levels		OH97072 / 026	2160856B-7741	
Y	Y Block	1	Y-112	Gents toilet/shower	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0027	0027	N/A	No	-	N/A			OH97072 / 027	2160856B-7741	
Y	Y Block	1	Y-132	Ladies toilet/shower	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0027	-	N/A	No	-	N/A					
Y	Y Block	1	Y-133	Cleaner's room	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0027	-	N/A	No	-	N/A					
Y	Y Block	1	Y-135	A/C duct	Heating Water' pipe	Synthetic Mineral Fibre	Insulation	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A					
Y	Y Block	1	Y-131	Disabled toilet	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0027	-	N/A	No	-	N/A	Unpainted in ceiling space area				
Y	Y Block	1	Y-103	TV Studio	Floor	Vinyl	Floor covering	Good	Yes	Bonded	N/A	N/A	0028	0028	N/A	No	-	N/A			OH97072 / 028	2160856B-7741	
Y	Y Block	1	Y-129	Change room, toilet, shower	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0027	-	N/A	No	-	N/A					
Y	Y Block	1	Y-130	Change room, toilet, shower	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0027	-	N/A	No	-	N/A					
Y	Y Block	1	Y-115	Battery/UPS room	Partition wall	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0027	-	N/A	No	-	N/A					
Y	Y Block	1	Y-119	New development, old loading bay	Fascia	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0029	0029	N/A	No	-	N/A	Minor amount exposed where lower cover strip falling away		OH97072 / 029	2160856B-7741	
Y	Y Block	2	Y-264	Floor penetration	Fire-proofing around pipe	Cementitious fill	Fire-proofing	Fair	No	Loosely-bonded	N/A	N/A	0023	0023	N/A	No	-	N/A	Also similar penetrations throughout building, all levels		OH97072 / 023	2160856B-7741	
Y	Y Block	2	Y-270	Service duct between toilets	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	0024	0024	N/A	No	-	N/A			OH97072 / 024	2160856B-7741	
Y	Y Block	2	-	Toilets	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0022	-	N/A	No	-	N/A	Some walls in toilet entries				
Y	Y Block	3	Y-378A	Service duct between toilets	Walls	Fibre-cement sheet	Cladding	Good	Partially	Bonded	N/A	N/A	0022	0022	N/A	No	-	N/A			OH97072 / 022	2160856B-7741	
Y	Y Block	3	-	Toilets and Rest Room	Walls	Fibre-cement sheet	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0022	Refer 0022	N/A	No	-	N/A	Unpainted in ceiling space				
Y	Y Block	3	-	Various rooms	Ceiling	Plasterboard	Cladding	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A	Either set ceilings or ceiling tiles				

Building Group	Building	Level	Room No. (If applicable)	Primary Location	Secondary Location	Type of Material	Application	Condition	Painted / Sealed (Yes / No)	Friable or Bonded	Inspection Date	Label Status	Sample Reference	Photo Reference Historical	Photo Reference 2025	Asbestos Yes or No	Asbestos Type (If present)	Risk Assessment	Comments	Management Plan	Laboratory No.	Analysis Certificate No.	Date Removed/ Remediated
Y	Y Block	3	-	Various rooms	Walls	Plasterboard	Cladding	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A					
Y	Y Block	4	Y-401	Floor penetration	Fire-proofing around pipe	Mastic	Fire-proofing	Good	Yes	Bonded	N/A	N/A	0021	0021	N/A	No	-	N/A	Also similar penetrations throughout building, all levels		OH97072 / 021	2160856B-7741	
Y	Y Block	1, 2 and 3	-	Outside of bldg	Infill panels	Aluminium	Cladding	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A					
Y	Y Block	All	-	Lift	-	-	-	-	-	-	26/09/2025	N/A	-	-	N/A	No	-	-	-	MP 7			
Z	Z 5	1	Z5-102	East wall	Upper wall panel	Fibre-cement	Cladding	Good	No	Bonded	N/A	N/A	0161	0161	N/A	No	-	N/A			OH97072 / 161	2160856B-7691	
Z	Z Block	1	Z-113	Hydraulics Lab	-	-	-	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A	No Asbestos Detected				
Z	Z Block	1	Z-112	Hydraulics Lab	-	-	-	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A	No Asbestos Detected				
Z	Z Block	1	Z-114	Hydraulics Lab	-	-	-	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A	No Asbestos Detected				
Z	Z Block	4	Z-455	Male toilet	Entry wall	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0159	0159	N/A	No	-	N/A	Also wall at urinal. Plasterboard ceiling tiles.		OH97072 / 159	2160856B-7691	
Z	Z Block	4	Z-455	Male toilet	Cubicle dividers	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0160	0160	N/A	No	-	N/A	Doors are timber		OH97072 / 160	2160856B-7691	
Z	Z Block	4	West Fire Exit	Fire Exit	-	-	-	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A	Plasterboard ceiling				
Z	Z Block	5	Z-504.1	Rooftop Antenna Hut	-	-	-	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A	No Asbestos Detected. Plasterboard walls, concrete ceiling.				
Z	Z Block	5	Z-502.1	Fire Door	Door	Internal Insulation	Thermal Insulation	Good	Yes	Contained Friable	N/A	N/A	0157	-	N/A	No	-	N/A	Install date 1997, most similar age throughout building plus newer.		OH97072 / 157	2160856B-7691	
Z	Z Block	5	Z-503.1	Plant room	Heater bank, A/C 4-1W	Millboard	Thermal Insulation	Good	No	Friable	N/A	N/A	0158	-	N/A	No	-	N/A	Plasterboard & concrete ceilings in Plant room		OH97072 / 158	2160856B-7691	
Z	Z Block	6	Z-602	Observation	Bollards	Fibre-cement	Pipe	Fair	No	Bonded	N/A	N/A	0155	-	N/A	No	-	N/A	Six bollards in total		OH97072 / 155	2160856B-7691	
Z	Z Block	6	Z-601.2	Observation	-	-	-	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A	No Asbestos Detected				
Z	Z Block	6	Z-601.1	Store	-	-	-	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A	No Asbestos Detected				
Z	Z Block	7	Z-701	Lift Motor Room	Lift Brakes	Friction materials	Brake shoe	Good	No	Bonded	N/A	N/A	0156	-	N/A	No	-	N/A	2 brake shoes		OH97072 / 156	2160856B-7691	
Z	Z Block	3, 2, 1	-	All Male Toilets	Entry wall	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0159	-	N/A	No	-	N/A					
Z	Z Block	3, 2, 1	-	All Male Toilets	Cubicle dividers	Fibre-cement	Divider	Good	Yes	Bonded	N/A	N/A	Refer 0160	-	N/A	No	-	N/A					
Z	Z Block	4, 3, 2, 1	-	All Female Toilets	-	-	-	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A	Plasterboard ceiling tiles				
Z	Z Block	4, 3, 2, 1	-	All Disabled Toilets	-	-	-	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A	Plasterboard ceiling tiles				
Z	Z Block	All	-	Lift	-	-	-	-	-	-	26/09/2025	N/A	-	-	N/A	No	-	-	-	MP 7			
Z	Z-1	1	Z1-106	Office	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	20/08/2025	None present	0141	0141	TC.77	Yes	Chrysotile	L	Sheeting in good condition and considered stable.	MP 1	OH97072 / 141	2160856B-7691	
Z	Z-1	1	Z1-105	Office	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	20/08/2025	None present	Refer 0141	-	TC.78	Yes	Chrysotile	L	Sheeting in good condition and considered stable.	MP 1		Similar to other sampled items	
Z	Z-1	1	Z1-101	Fog Room	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0140	0140	N/A	No	-	N/A			OH97072 / 140	2160856B-7691	
Z	Z-1	1	Z1-101	Office	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0140	Refer 0140	N/A	No	-	N/A	Wall outside Z1 106 Office & Z1 107				
Z	Z-1	2	Z1-201	-	-	-	-	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A	No Samples Collected				
Z	Z-2	1	Z2-104	Male toilet	Entry walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0142	0142	N/A	No	-	N/A	Also wall at hand basin		OH97072 / 142	2160856B-7691	
Z	Z-2	1	Z2-114	Cleaners room	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0142		N/A	No	-	N/A					
Z	Z-2	1	Z2-105	Female toilet	Entry walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0142		N/A	No	-	N/A	Also wall at hand basin				
Z	Z-2	1	Z2-106	Laboratory	Linoleum floor	Polymer bound	Flooring	Good	Yes	Bonded	N/A	N/A	0143	0143	N/A	No	-	N/A	Plaster ceiling tiles & metal clad ceiling		OH97072 / 143	2160856B-7691	
Z	Z-2	1	Z2-107	Laboratory	Linoleum floor	Polymer bound	Flooring	Good	Yes	Bonded	N/A	N/A	0144	0144	N/A	No	-	N/A	Majority of linoleum is under carpet		OH97072 / 144	2160856B-7691	
Z	Z-2	1	Z2-107	Laboratory	Low ceiling	Fibre-cement	Flooring	Good	Yes	Bonded	N/A	N/A	0145	0145	N/A	No	-	N/A			OH97072 / 145	2160856B-7691	
Z	Z-2	2	Z2-201	Plant room	-	-	-	-	-	-	N/A	N/A	-	-	N/A	No	-	N/A	No Asbestos Detected				
Z	Z-3	1	Z3-102	Veranda	Floor	Fibre-cement	Flooring	Fair	No	Bonded	N/A	N/A	0138	0138	N/A	No	-	N/A			OH97072 / 138	2160856B-7691	

Building Group	Building	Level	Room No. (If applicable)	Primary Location	Secondary Location	Type of Material	Application	Condition	Painted / Sealed (Yes / No)	Friable or Bonded	Inspection Date	Label Status	Sample Reference	Photo Reference Historical	Photo Reference 2025	Asbestos Yes or No	Asbestos Type (if present)	Risk Assessment	Comments	Management Plan	Laboratory No.	Analysis Certificate No.	Date Removed/ Remediated
Z	Z-3	1	Z1-101	Veranda	Floor	Fibre-cement	Flooring	Good	Yes	Bonded	N/A	N/A	0139	0139	N/A	No	-	N/A	Covered with carpet		OH97072 / 139	2160856B-7691	
Z	Z-4	1		South entry, corridor	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0146	0146	N/A	No	-	N/A	One wall only		OH97072 / 146	2160856B-7691	
Z	Z-4	1	Z4-106A	Kitchen	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0146	0146 Kil.	N/A	No	-	N/A					
Z	Z-4	1	Z4-110	Store	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0146	0146 Store	N/A	No	-	N/A					
Z	Z-4	1	Z4-101A	Machine Room	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	Refer 0146	0146 Mac. Shop	N/A	No	-	N/A					
Z	Z-4	1	Z4-106	Shower	Walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0147	0147	N/A	No	-	N/A	Plasterboard ceiling		OH97072 / 147	2160856B-7691	
Z	Z-4	1	Z4-104	Office	Linoleum floor	Polymer bound	Flooring	Good	Yes	Bonded	N/A	N/A	0148	0148	N/A	No	-	N/A			OH97072 / 148	2160856B-7691	
Z	Z-4	1	Z4-107	Welding Bay	Walls	Fibre-cement	Cladding	Fair	Yes	Bonded	N/A	N/A	0149	0149	N/A	No	-	N/A	External & internal walls. Large hole on external wall.		OH97072 / 149	2160856B-7691	
Z	Z-4	1	Z4-107	Welding Bay	Ceiling	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0150	0150	N/A	No	-	N/A	Perforated ceiling panels		OH97072 / 150	2160856B-7691	
Z	Z-4	1	Z4-107	Welding Bay	Divider walls	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0151	0151	N/A	No	-	N/A			OH97072 / 151	2160856B-7691	
Z	Z-4	1	Z4-108	Workshop	Roller door, infill panels	Fibre-cement	Cladding	Good	Yes	Bonded	N/A	N/A	0152	0152	N/A	No	-	N/A	Also beside roller doors for Z4-109, Spray Booth		OH97072 / 152	2160856B-7691	
Z	Z-4	1	Z-104.1	CREEP machine	Wire coating	Woven Mat	Thermal Insulation	Fair	No	Friable	N/A	N/A	0488	0488	N/A	Removed	Chrysotile	M	Staff member could not find machine, presume removed	MP 6	OH97072 / 448	2160856B-8901	2013